

**APPLICATION AND CERTIFICATE FOR PAYMENT**

**CITY OF MADISON ENGINEERING DIVISION**

CITY CONSTRUCTION MANAGER: Rachel Belohlavek	PROJECT: Mendota Grassman Greenway Flood Mitigation and Restoration	APPLICATION NO: 9439-06
CONTRACTOR PROJ MGR: Janice Ryan	CONTRACT NO.: 9439	PERIOD FROM: 2024-04-15
CONTRACTOR COMPANY: Speedway Sand & Gravel, Inc.	PROJECT NO.: 12882	PERIOD TO: 2024-05-03

Application is made for payment, as shown below, in connection with the Contract:

A. ORIGINAL CONTRACT SUM .....	\$4,436,527.13
B. NET CHANGE BY CHANGE ORDERS .....	\$9,526.00
C. CONTRACT SUM TO DATE (Line A + B) .....	\$4,446,053.13
D. TOTAL COMPLETED.....	\$2,511,199.99
E. RETENTION.....	\$111,151.33
F. TOTAL EARNED LESS RETENTION (Line D minus Line E).....	\$2,400,048.66
G. LESS PREVIOUS PAYMENTS .....	\$1,813,450.63
H. CURRENT PAYMENT DUE .....	\$586,598.03
I. BALANCE TO FINISH, INCLUDING RETENTION (Line C minus Line F).....	\$2,046,004.47

Change order Summary:

TOTAL CHANGE ORDERS APPROVED IN PREVIOUS PERIOD.....	\$9,526.00
TOTAL CHANGE ORDERS THIS PERIOD.....	\$0.00
NET CHANGE BY CHANGE ORDER.....	\$9,526.00

Contractor/subcontractors on this Payment Application summary:

Field and Stream

Payment details:

A ITEM NO.	B NAME	C				E		G		H		I		J		K		L		M		N	
		SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%		REMAINING									
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)								
<b>BID_12460-83-173</b>	<b>SANITARY_12460-83-173</b>				<b>\$313,943.35</b>		<b>\$163,353.90</b>		<b>\$92,632.40</b>		<b>\$255,986.30</b>	<b>81.54%</b>	<b>\$57,957.05</b>										
50103	RECONSTRUCT BENCH AND FLOWLINES	2.00	EACH	\$1,985.00	\$3,970.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$3,970.00										
50301	8 INCH PVC SANITARY SEWER PIPE	176.00	L.F.	\$269.80	\$47,484.80	80.00	\$21,584.00		\$0.00	80.00	\$21,584.00	45.45%	\$25,900.80										
50303	12 INCH PVC SANITARY SEWER PIPE	156.00	L.F.	\$278.60	\$43,461.60	27.00	\$7,522.20	124.00	\$34,546.40	151.00	\$42,068.60	96.79%	\$1,393.00										
50361	WASTEWATER CONTROL	1.00	LUMP SUM	\$24,955.00	\$24,955.00	1.00	\$24,955.00		\$0.00	1.00	\$24,955.00	100%	\$0.00										
50701	4' DIA. SANITARY SAS	1.00	EACH	\$7,553.00	\$7,553.00	1.00	\$7,553.00		\$0.00	1.00	\$7,553.00	100%	\$0.00										
50771	INTERNAL CHIMNEY SEAL	1.00	EACH	\$295.00	\$295.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$295.00										
50791	SANITARY SEWER TAP	5.00	EACH	\$1,560.00	\$7,800.00	2.00	\$3,120.00		\$0.00	2.00	\$3,120.00	40%	\$4,680.00										
50797	EXTERNAL SEWER ACCESS STRUCTURE JOINT SEAL	1.00	EACH	\$555.55	\$555.55	1.00	\$555.55		\$0.00	1.00	\$555.55	100%	\$0.00										
90017	6-FOOT DIA MMSD SANITARY ACCESS STRUCTURE - REPLACE CASTING & COVER & JOINT WRAP	1.00	EACH	\$3,960.00	\$3,960.00	1.00	\$3,960.00		\$0.00	1.00	\$3,960.00	100%	\$0.00										
90030	16-INCH DIAMETER PVC PRESSURE SANITARY SEWER PIPE	72.00	L.F.	\$379.45	\$27,320.40	69.00	\$26,182.05		\$0.00	69.00	\$26,182.05	95.83%	\$1,138.35										
90036	INSTALL CASING FOR 16-INCH DIAMETER SANITARY CARRIER PIPE	60.00	L.F.	\$443.30	\$26,598.00	57.00	\$25,268.10		\$0.00	57.00	\$25,268.10	95%	\$1,329.90										
90037	INSTALL CASING FOR 8-INCH DIAMETER SANITARY CARRIER PIPE	40.00	L.F.	\$395.50	\$15,820.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$15,820.00										
90038	6-FOOT DIAMETER MMSD SAS	4.00	EACH	\$19,362.00	\$77,448.00	1.00	\$19,362.00	3.00	\$58,086.00	4.00	\$77,448.00	100%	\$0.00										
90039	6-FOOT DIAMETER MMSD FLOW MONITORING SAS	1.00	EACH	\$19,862.00	\$19,862.00	1.00	\$19,862.00		\$0.00	1.00	\$19,862.00	100%	\$0.00										
90041	ADJUST MMSD SANITARY ACCESS SPECIAL	2.00	EACH	\$3,430.00	\$6,860.00	1.00	\$3,430.00		\$0.00	1.00	\$3,430.00	50%	\$3,430.00										
<b>BID_12882-84-174-84200</b>	<b>STORM_12882-84-174-84200</b>				<b>\$3,551,188.49</b>		<b>\$1,736,434.39</b>		<b>\$180,102.18</b>		<b>\$1,916,536.57</b>	<b>53.97%</b>	<b>\$1,634,651.92</b>										
10701	TRAFFIC CONTROL	1.00	LUMP SUM	\$185,705.00	\$185,705.00	1.00	\$185,705.00		\$0.00	1.00	\$185,705.00	100%	\$0.00										
10720	TRAFFIC CONTROL SIGN - PORTABLE ARROW BOARD	320.00	DAYS	\$19.00	\$6,080.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$6,080.00										
10721	TRAFFIC CONTROL SIGN - PORTABLE CHANGEABLE MESSAGE	28.00	DAYS	\$55.00	\$1,540.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,540.00										
10911	MOBILIZATION	1.00	LUMP SUM	\$443,000.00	\$443,000.00	1.00	\$443,000.00		\$0.00	1.00	\$443,000.00	100%	\$0.00										
20101	EXCAVATION CUT	21869.00	C.Y.	\$27.92	\$610,582.48	20000.00	\$558,400.00		\$0.00	20000.00	\$558,400.00	91.45%	\$52,182.48										
20109	FINISH GRADING	1.00	LUMP SUM	\$7,950.00	\$7,950.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$7,950.00										
20204	SELECT FILL	2080.00	TON	\$3.50	\$7,280.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$7,280.00										
20221	TOPSOIL	12750.00	S.Y.	\$13.27	\$169,192.50	9500.00	\$126,065.00		\$0.00	9500.00	\$126,065.00	74.51%	\$43,127.50										
20243	LIGHT RIPRAP - GLACIAL FIELD STONE	1218.00	TON	\$71.75	\$87,391.50	560.35	\$40,205.11		\$0.00	560.35	\$40,205.11	46.01%	\$47,186.39										

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
20251	HEAVY RIPRAP - GLACIAL FIELD STONE	321.00	TON	\$71.75	\$23,031.75	1066.94	\$76,553.01		\$0.00	1066.94	\$76,553.01	332.38%	-\$53,521.26
20256	RIPRAP FILTER FABRIC, TYPE HR	5463.00	S.Y.	\$3.58	\$19,557.54	5000.00	\$17,900.00		\$0.00	5000.00	\$17,900.00	91.52%	\$1,657.54
20301	SAWCUT CONCRETE PAVEMENT, FULL DEPTH	47.00	L.F.	\$9.00	\$423.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$423.00
20303	SAWCUT ASPHALT PAVEMENT	255.00	L.F.	\$3.00	\$765.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$765.00
20311	REMOVE SEWER ACCESS STRUCTURE	3.00	EACH	\$987.00	\$2,961.00	0.00	\$0.00	1.00	\$987.00	1.00	\$987.00	33.33%	\$1,974.00
20313	REMOVE INLET	5.00	EACH	\$678.00	\$3,390.00	0.00	\$0.00	4.00	\$2,712.00	4.00	\$2,712.00	80%	\$678.00
20314.1	REMOVE PIPE - STORM	44.00	L.F.	\$49.00	\$2,156.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$2,156.00
20314.2	REMOVE PIPE - SANITARY	13.00	L.F.	\$49.00	\$637.00	0.00	\$0.00	13.00	\$637.00	13.00	\$637.00	100%	\$0.00
20322	REMOVE CONCRETE CURB & GUTTER	1710.00	L.F.	\$4.60	\$7,866.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$7,866.00
20323	REMOVE CONCRETE SIDEWALK & DRIVE	2827.00	S.F.	\$3.00	\$8,481.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$8,481.00
20326	REMOVE FENCE	121.00	L.F.	\$12.00	\$1,452.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,452.00
20336	PIPE PLUGS	2.00	EACH	\$470.00	\$940.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$940.00
20401	CLEARING (UNDISTRIBUTED)	600.00	I.D.	\$23.29	\$13,974.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$13,974.00
20404	CLEARING	1.00	LUMP SUM	\$80,247.61	\$80,247.61	1.00	\$80,247.61		\$0.00	1.00	\$80,247.61	100%	\$0.00
20406	GRUBBING (UNDISTRIBUTED)	600.00	I.D.	\$4.04	\$2,424.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$2,424.00
20409	GRUBBING	1.00	LUMP SUM	\$23,030.79	\$23,030.79	1.00	\$23,030.79		\$0.00	1.00	\$23,030.79	100%	\$0.00
20701	TERRACE SEEDING	125.00	S.Y.	\$5.00	\$625.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$625.00
20703	TEMPORARY SEEDING	22465.00	S.Y.	\$0.40	\$8,986.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$8,986.00
20901	CARYA CORDIFORMIS	13.00	EACH	\$540.00	\$7,020.00	0.00	\$0.00	12.00	\$6,480.00	12.00	\$6,480.00	92.31%	\$540.00
20902	CARYA OVATA	7.00	EACH	\$630.00	\$4,410.00	0.00	\$0.00	7.00	\$4,410.00	7.00	\$4,410.00	100%	\$0.00
20903	QUERCUS ALBA	10.00	EACH	\$515.00	\$5,150.00	0.00	\$0.00	8.00	\$4,120.00	8.00	\$4,120.00	80%	\$1,030.00
20904	QUERCUS BICOLOR	14.00	EACH	\$485.00	\$6,790.00	0.00	\$0.00	11.00	\$5,335.00	11.00	\$5,335.00	78.57%	\$1,455.00
20905	QUERCUS MACROCARPA	10.00	EACH	\$515.00	\$5,150.00	0.00	\$0.00	6.00	\$3,090.00	6.00	\$3,090.00	60%	\$2,060.00
20906	ARONIA MELANOCARPA	4.00	EACH	\$165.00	\$660.00	0.00	\$0.00	4.00	\$660.00	4.00	\$660.00	100%	\$0.00
20907	CEPHALANATUS OCCIDENTALIS	41.00	EACH	\$90.00	\$3,690.00	0.00	\$0.00	37.00	\$3,330.00	37.00	\$3,330.00	90.24%	\$360.00
20908	CORNUS SERICEA	27.00	EACH	\$95.00	\$2,565.00	0.00	\$0.00	21.00	\$1,995.00	21.00	\$1,995.00	77.78%	\$570.00
20909	HAMAMELIS VIRGINIANA	3.00	EACH	\$190.00	\$570.00	0.00	\$0.00	3.00	\$570.00	3.00	\$570.00	100%	\$0.00

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
20910	ROSA PALUSTRIS	21.00	EACH	\$100.00	\$2,100.00	0.00	\$0.00	20.00	\$2,000.00	20.00	\$2,000.00	95.24%	\$100.00
20911	SAMBUCUS CANADENSIS	11.00	EACH	\$100.00	\$1,100.00	0.00	\$0.00	11.00	\$1,100.00	11.00	\$1,100.00	100%	\$0.00
20912	SPIREA ALBA	53.00	EACH	\$75.00	\$3,975.00	0.00	\$0.00	42.00	\$3,150.00	42.00	\$3,150.00	79.25%	\$825.00
20913	STAPHLEA TRIFOLIA	11.00	EACH	\$90.00	\$990.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$990.00
20914	VIBURNUM LENTAGO	16.00	EACH	\$90.00	\$1,440.00	0.00	\$0.00	16.00	\$1,440.00	16.00	\$1,440.00	100%	\$0.00
20915	CHANNEL PLUGS	630.00	EACH	\$4.00	\$2,520.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$2,520.00
20923	MATTEUCCIA STRUTHIOPTERIS	20.00	EACH	\$65.00	\$1,300.00	0.00	\$0.00	20.00	\$1,300.00	20.00	\$1,300.00	100%	\$0.00
20970	TREES, SHRUBS, PERENNIALS AND GRASS DROUGHT WATERING	3.00	EACH	\$4,050.00	\$12,150.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$12,150.00
21002	EROSION CONTROL INSPECTION	60.00	EACH	\$375.00	\$22,500.00	19.00	\$7,125.00	3.00	\$1,125.00	22.00	\$8,250.00	36.67%	\$14,250.00
21011	CONSTRUCTION ENTRANCE	7.00	EACH	\$333.00	\$2,331.00	4.00	\$1,332.00		\$0.00	4.00	\$1,332.00	57.14%	\$999.00
21013	STREET SWEEPING	1.00	LUMP SUM	\$10,350.00	\$10,350.00	1.00	\$10,350.00		\$0.00	1.00	\$10,350.00	100%	\$0.00
21014	CLEAR STONE BERM (DITCH CHECK)	30.00	EACH	\$250.00	\$7,500.00	10.00	\$2,500.00	4.00	\$1,000.00	14.00	\$3,500.00	46.67%	\$4,000.00
21021	SILT FENCE - COMPLETE	1700.00	L.F.	\$4.00	\$6,800.00	1320.00	\$5,280.00		\$0.00	1320.00	\$5,280.00	77.65%	\$1,520.00
21024	SILT SOCK (12 INCH) - COMPLETE	475.00	L.F.	\$8.20	\$3,895.00	208.00	\$1,705.60		\$0.00	208.00	\$1,705.60	43.79%	\$2,189.40
21041	INLET PROTECTION, TYPE D - COMPLETE	15.00	EACH	\$444.00	\$6,660.00	7.00	\$3,108.00		\$0.00	7.00	\$3,108.00	46.67%	\$3,552.00
21061	EROSION MATTING, CLASS I, URBAN TYPE A	14800.00	S.Y.	\$1.80	\$26,640.00	11475.00	\$20,655.00		\$0.00	11475.00	\$20,655.00	77.53%	\$5,985.00
21062	EROSION MATTING, CLASS I, URBAN TYPE B	1045.00	S.Y.	\$2.35	\$2,455.75	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$2,455.75
21094	SILT CURTAIN - COMPLETE	250.00	L.F.	\$65.00	\$16,250.00	250.00	\$16,250.00		\$0.00	250.00	\$16,250.00	100%	\$0.00
21302	CONSTRUCTION FENCE (PLASTIC)	1930.00	L.F.	\$3.25	\$6,272.50	1820.00	\$5,915.00		\$0.00	1820.00	\$5,915.00	94.3%	\$357.50
30141	TYPE A SLURRY	64.00	C.Y.	\$135.00	\$8,640.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$8,640.00
30201	TYPE "A" CONCRETE CURB & GUTTER	294.00	L.F.	\$51.15	\$15,038.10	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$15,038.10
30207	TYPE "H" CONCRETE CURB & GUTTER	1599.00	L.F.	\$40.15	\$64,199.85	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$64,199.85
30301	5 INCH CONCRETE SIDEWALK	1395.00	S.F.	\$10.30	\$14,368.50	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$14,368.50
30302	7 INCH CONCRETE SIDEWALK & DRIVE	655.00	S.F.	\$11.25	\$7,368.75	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$7,368.75
30330	PROFILE SAWCUT	360.00	L.F.	\$20.00	\$7,200.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$7,200.00
30340	CURB RAMP DETECTABLE WARNING FIELDS	90.00	S.F.	\$64.00	\$5,760.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$5,760.00
30451	BOULDER RETAINING WALL	110.00	S.F.	\$33.00	\$3,630.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$3,630.00

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
40101	CRUSHED AGGREGATE BASE COURSE, GRADATION NO. 1	941.00	TON	\$22.55	\$21,219.55	242.24	\$5,462.51		\$0.00	242.24	\$5,462.51	25.74%	\$15,757.04
40102	CRUSHED AGGREGATE BASE COURSE, GRADATION NO. 2 OR NO. 3	2080.00	TON	\$19.55	\$40,664.00	1183.53	\$23,138.01		\$0.00	1183.53	\$23,138.01	56.9%	\$17,525.99
40202	HMA PAVEMENT 4 LT 58-28 S	70.88	TON	\$195.00	\$13,821.60	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$13,821.60
40210	HMA PAVEMENT 3 HT 58-28 H	118.80	TON	\$215.00	\$25,542.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$25,542.00
40211	HMA PAVEMENT 4 HT 58-28 H	84.86	TON	\$240.00	\$20,366.40	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$20,366.40
40218	TACK COAT	43.00	GAL	\$3.00	\$129.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$129.00
40251	ASPHALT MATERIAL FOR CURB FRONT FILL	18.00	L.F.	\$105.00	\$1,890.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,890.00
50401	12 INCH TYPE I RCP STORM SEWER PIPE	107.00	L.F.	\$143.35	\$15,338.45	0.00	\$0.00	38.00	\$5,447.30	38.00	\$5,447.30	35.51%	\$9,891.15
50402	15 INCH TYPE I RCP STORM SEWER PIPE	50.00	L.F.	\$143.15	\$7,157.50	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$7,157.50
50403	18 INCH TYPE I RCP STORM SEWER PIPE	16.00	L.F.	\$149.00	\$2,384.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$2,384.00
50405	24 INCH TYPE I RCP STORM SEWER PIPE	65.00	L.F.	\$169.85	\$11,040.25	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$11,040.25
50410	42 INCH TYPE I RCP STORM SEWER PIPE	58.00	L.F.	\$312.90	\$18,148.20	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$18,148.20
50440	6 INCH TYPE III STORM SEWER PIPE	15.00	L.F.	\$132.45	\$1,986.75	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,986.75
50461	12 INCH RCP AE	2.00	EACH	\$825.00	\$1,650.00	0.00	\$0.00	3.00	\$2,475.00	3.00	\$2,475.00	150%	-\$825.00
50462	15 INCH RCP AE	3.00	EACH	\$945.00	\$2,835.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$2,835.00
50469	42 INCH RCP AE	1.00	EACH	\$2,860.00	\$2,860.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$2,860.00
50499	CONCRETE COLLAR	1.00	EACH	\$2,944.00	\$2,944.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$2,944.00
50501.2	PRECAST REINFORCED CONCRETE BOX CULVERT - C-13-2088	164.00	L.F.	\$2,352.00	\$385,728.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$385,728.00
50511	BOX CULVERT WINGWALLS	2.00	EACH	\$38,470.00	\$76,940.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$76,940.00
50601	12 INCH RCP AE GATE	2.00	EACH	\$630.00	\$1,260.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,260.00
50602	15 INCH RCP AE GATE	3.00	EACH	\$685.00	\$2,055.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$2,055.00
50609	42 INCH RCP AE GATE	1.00	EACH	\$1,780.00	\$1,780.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,780.00
50723	3'X3' STORM SAS	2.00	EACH	\$8,300.00	\$16,600.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$16,600.00
50741	TYPE "H" INLET	9.00	EACH	\$4,708.00	\$42,372.00	0.00	\$0.00	3.00	\$14,124.00	3.00	\$14,124.00	33.33%	\$28,248.00
50792	STORM SEWER TAP	4.00	EACH	\$1,410.00	\$5,640.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$5,640.00
50801	UTILITY LINE OPENINGS (ULO)	1.00	EACH	\$2,480.00	\$2,480.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$2,480.00
60800	PAVEMENT MARKING EPOXY, LINE, 4-INCH	1600.00	L.F.	\$2.00	\$3,200.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$3,200.00

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
60803	PAVEMENT MARKING EPOXY, LINE, 8-INCH	100.00	L.F.	\$3.50	\$350.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$350.00
60823	PAVEMENT MARKING EPOXY, SYMBOL, BIKE LANE	2.00	EACH	\$175.00	\$350.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$350.00
60824	PAVEMENT MARKING EPOXY, SYMBOL, BIKE STRAIGHT ARROW	2.00	EACH	\$175.00	\$350.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$350.00
60829	PAVEMENT MARKING EPOXY, SYMBOL, LEFT ARROW	1.00	EACH	\$250.00	\$250.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$250.00
60834	PAVEMENT MARKING EPOXY, WORD, ONLY	1.00	EACH	\$300.00	\$300.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$300.00
60880	PAVEMENT MARKING REMOVAL, 4-INCH	1210.00	L.F.	\$0.66	\$798.60	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$798.60
60882	PAVEMENT MARKING REMOVAL, 8-INCH	100.00	L.F.	\$1.25	\$125.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$125.00
60887	PAVEMENT MARKING REMOVAL, SYMBOL, ARROW	1.00	EACH	\$50.00	\$50.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$50.00
60888	PAVEMENT MARKING REMOVAL, SYMBOL, WORD	1.00	EACH	\$100.00	\$100.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$100.00
60889	PAVEMENT MARKING REMOVAL, SYMBOL, BIKE LANE	2.00	EACH	\$100.00	\$200.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$200.00
60891	PAVEMENT MARKING REMOVAL, SYMBOL, BIKE ARROW	2.00	EACH	\$30.00	\$60.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$60.00
60940	TEMPORARY PAVEMENT MARKING TAPE, REMOVABLE, REFLECTIVE, LINE, 4-INCH	5920.00	L.F.	\$1.00	\$5,920.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$5,920.00
60941	TEMPORARY PAVEMENT MARKING TAPE, REMOVABLE, REFLECTIVE, DOUBLE LINE, 4-INCH	1110.00	L.F.	\$2.00	\$2,220.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$2,220.00
60942	TEMPORARY PAVEMENT MARKING TAPE, REMOVABLE, REFLECTIVE, LINE, 6-INCH	125.00	L.F.	\$2.00	\$250.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$250.00
60943	TEMPORARY PAVEMENT MARKING TAPE, REMOVABLE, REFLECTIVE, LINE, 8-INCH	175.00	L.F.	\$2.00	\$350.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$350.00
60944	TEMPORARY PAVEMENT MARKING TAPE, REMOVABLE, REFLECTIVE, LINE, 12-INCH	190.00	L.F.	\$3.00	\$570.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$570.00
60953	TEMPORARY PAVEMENT MARKING TAPE, REMOVABLE, REFLECTIVE, SYMBOL, LEFT ARROW	2.00	EACH	\$30.00	\$60.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$60.00
70003	FURNISH AND INSTALL 8 INCH PIPE & FITTINGS	60.00	L.F.	\$284.20	\$17,052.00	0.00	\$0.00	40.00	\$11,368.00	40.00	\$11,368.00	66.67%	\$5,684.00
70004	FURNISH AND INSTALL 10 INCH PIPE & FITTINGS	25.00	L.F.	\$303.85	\$7,596.25	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$7,596.25
70080	CUT-IN OR CONNECT TO EXISTING WATER SYSTEM	4.00	EACH	\$6,548.00	\$26,192.00	0.00	\$0.00	1.00	\$6,548.00	1.00	\$6,548.00	25%	\$19,644.00
70104	ADJUST WATER VALVE BOX	2.00	EACH	\$750.00	\$1,500.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,500.00
90001	STORMWATER CONTROL PLAN AND IMPLEMENTATION	1.00	LUMP SUM	\$12,000.00	\$12,000.00	1.00	\$12,000.00		\$0.00	1.00	\$12,000.00	100%	\$0.00
90002	REMOVE EXISTING STRUCTURE C-13-2044	1.00	LUMP SUM	\$59,820.00	\$59,820.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$59,820.00
90003	REMOVE EXISTING TWIN 48" PIPES (CAMELOT)	1.00	LUMP SUM	\$12,750.00	\$12,750.00	0.00	\$0.00	1.00	\$12,750.00	1.00	\$12,750.00	100%	\$0.00
90004	TEMPORARY SHORING - C-13-2088	2600.00	S.F.	\$65.00	\$169,000.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$169,000.00
90005	TEMPORARY SHORING - B-13-0900	225.00	S.F.	\$35.00	\$7,875.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$7,875.00
90006	CULVERT WINGWALL RAILINGS	188.00	L.F.	\$273.75	\$51,465.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$51,465.00

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
90008	ROOT CUTTING NON-NRC TREES	20.00	EACH	\$1.00	\$20.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$20.00
90009	ROOT CUTTING NRC WITH ARBORIST	33.00	EACH	\$125.00	\$4,125.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$4,125.00
90010	GROUNDWATER CONTROL/SITE DEWATERING	1.00	LUMP SUM	\$11,000.00	\$11,000.00	0.50	\$5,500.00		\$0.00	0.50	\$5,500.00	50%	\$5,500.00
90011	EROSION MATTING, CLASS II, TYPE B - ORGANIC	6620.00	S.Y.	\$3.10	\$20,522.00	5850.00	\$18,135.00		\$0.00	5850.00	\$18,135.00	88.37%	\$2,387.00
90012	MECHANICAL PLACEMENT OF HEAVY RIPRAP	1.00	LUMP SUM	\$8,000.00	\$8,000.00	0.50	\$4,000.00		\$0.00	0.50	\$4,000.00	50%	\$4,000.00
90013	UTILITY SUPPORT AND PROTECTION	1.00	LUMP SUM	\$6,200.00	\$6,200.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$6,200.00
90014	DRIVEWAY SLOT DRAIN	20.00	L.F.	\$233.00	\$4,660.00	0.00	\$0.00	21.00	\$4,893.00	21.00	\$4,893.00	105%	-\$233.00
90015	SALVAGE AND REINSTALL BIKE PATH RAILING	102.00	L.F.	\$153.00	\$15,606.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$15,606.00
90016	REMOVE & DISPOSE ABESTOS PIPE	185.00	L.F.	\$92.00	\$17,020.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$17,020.00
90018	7-INCH STAMPED & COLORED CONCRETE	762.00	S.F.	\$19.05	\$14,516.10	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$14,516.10
90019	7-INCH REINFORCED CONCRETE SIDEWALK	365.00	S.F.	\$13.50	\$4,927.50	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$4,927.50
90020	TYPE A REINFORCED CONCRETE CURB & GUTTER	73.00	L.F.	\$46.50	\$3,394.50	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$3,394.50
90021	TEMPORARY PAVEMENT	1270.00	S.Y.	\$53.30	\$67,691.00	0.00	\$0.00	57.80	\$3,080.73	57.80	\$3,080.73	4.55%	\$64,610.27
90023	ADJUST HYDRANT	1.00	EACH	\$6,582.00	\$6,582.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$6,582.00
90024	TIED CONCRETE BLOCK MAT	3043.00	S.F.	\$11.40	\$34,690.20	0.00	\$0.00	3043.00	\$34,690.20	3043.00	\$34,690.20	100%	\$0.00
90025.1	GEOCELL 6-INCH DEPTH	7667.00	S.F.	\$5.06	\$38,795.02	0.00	\$0.00	5600.00	\$28,336.00	5600.00	\$28,336.00	73.04%	\$10,459.02
90025.2	GEOCELL 3-INCH DEPTH	1503.00	S.F.	\$4.65	\$6,988.95	0.00	\$0.00	1503.00	\$6,988.95	1503.00	\$6,988.95	100%	\$0.00
90026	SPLIT RAIL FENCE	65.00	L.F.	\$40.00	\$2,600.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$2,600.00
90027	TRASH SEGREGATION AND DISPOSAL (UNDISTRIBUTED)	10.00	C.Y.	\$100.00	\$1,000.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,000.00
90028	MAINTENANCE AND REPAIR OF HAUL ROADS	2500.00	S.Y.	\$25.00	\$62,500.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$62,500.00
90029.1	WATER APPURTENANCES - 8 INCH BENDS	5.00	EACH	\$727.00	\$3,635.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$3,635.00
90029.2	WATER APPURTENANCES - 10 INCH BENDS	4.00	EACH	\$904.00	\$3,616.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$3,616.00
90031	REINFOCED DITCH CHECK	1.00	LUMP SUM	\$1,320.00	\$1,320.00	1.00	\$1,320.00	3.00	\$3,960.00	4.00	\$5,280.00	400%	-\$3,960.00
90032	BRUSHING	1.00	LUMP SUM	\$16,100.00	\$16,100.00	1.00	\$16,100.00		\$0.00	1.00	\$16,100.00	100%	\$0.00
90033	YEAR 1 RESTORATION MAINTENANCE	1.00	LUMP SUM	\$13,425.00	\$13,425.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$13,425.00
90034	YEAR 2 RESTORATION MAINTENANCE	1.00	LUMP SUM	\$11,410.00	\$11,410.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$11,410.00
90035	NATIVE PATH RUSH	1856.00	S.Y.	\$0.75	\$1,392.00	1575.00	\$1,181.25		\$0.00	1575.00	\$1,181.25	84.86%	\$210.75

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
90040	REMOVE RCP APRON ENDWALLS	3.00	EACH	\$433.25	\$1,299.75	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,299.75
90042	WET AGGRESSIVE SEED MIX	2730.00	S.Y.	\$0.50	\$1,365.00	2210.00	\$1,105.00		\$0.00	2210.00	\$1,105.00	80.95%	\$260.00
90043	MESIC AGGRESSIVE SEED MIX	8100.00	S.Y.	\$0.50	\$4,050.00	7115.00	\$3,557.50		\$0.00	7115.00	\$3,557.50	87.84%	\$492.50
90044	WOODLAND SEED MIX	3711.00	S.Y.	\$0.80	\$2,968.80	3485.00	\$2,788.00		\$0.00	3485.00	\$2,788.00	93.91%	\$180.80
90045	MESIC SUNNY MIX	5166.00	S.Y.	\$0.75	\$3,874.50	4400.00	\$3,300.00		\$0.00	4400.00	\$3,300.00	85.17%	\$574.50
90046	TEMPORARY RRFB	6.00	EACH	\$5,200.00	\$31,200.00	2.60	\$13,520.00		\$0.00	2.60	\$13,520.00	43.33%	\$17,680.00
<b>BID_14755-402-171</b>	<b>STREET_14755-402-171</b>				<b>\$562,130.00</b>		<b>\$0.00</b>		<b>\$329,570.00</b>		<b>\$329,570.00</b>	<b>58.63%</b>	<b>\$232,560.00</b>
50501.1	PRECAST REINFORCED CONCRETE BOX CULVERT - B-13-0900	320.00	L.F.	\$1,455.50	\$465,760.00	0.00	\$0.00	200.00	\$291,100.00	200.00	\$291,100.00	62.5%	\$174,660.00
50511	BOX CULVERT WINGWALLS	1.00	EACH	\$38,470.00	\$38,470.00	0.00	\$0.00	1.00	\$38,470.00	1.00	\$38,470.00	100%	\$0.00
90007	BOX CULVERT WINGWALLS, B-13-0900, INLET END	1.00	EACH	\$57,900.00	\$57,900.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$57,900.00
<b>BID_14787-83-130</b>	<b>SANITARY ACCESS_14787-83-130</b>				<b>\$9,265.29</b>		<b>\$0.00</b>		<b>\$0.00</b>		<b>\$0.00</b>	<b>0%</b>	<b>\$9,265.29</b>
20256	RIPRAP FILTER FABRIC, TYPE HR	473.00	S.Y.	\$3.58	\$1,693.34	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,693.34
40102	CRUSHED AGGREGATE BASE COURSE, GRADATION NO. 2 OR NO. 3	249.00	TON	\$19.55	\$4,867.95	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$4,867.95
90022	SAS ACCESS PAD	1.00	LUMP SUM	\$2,704.00	\$2,704.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$2,704.00
<b>Change Orders</b>					<b>\$9,526.00</b>		<b>\$9,107.12</b>		<b>\$0.00</b>		<b>\$9,107.12</b>	<b>95.6%</b>	<b>\$418.88</b>
CO-001	Missing bid item for EC Clear Stone	1.00	ls	\$9,526.00	\$9,526.00	0.96	\$9,107.12		\$0.00	0.96	\$9,107.12	95.6%	\$418.88
01	STORM_12882-84-174-84200				\$9,526.00		\$9,107.12		\$0.00		\$9,107.12	95.6%	\$418.88
*	Clear Stone	433.00	TONS	\$22.00	\$9,526.00	413.96	\$9,107.12		\$0.00	413.96	\$9,107.12	95.6%	\$418.88
	<b>GRAND TOTAL</b>				<b>\$4,446,053.13</b>		<b>\$1,908,895.41</b>		<b>\$602,304.58</b>		<b>\$2,511,199.99</b>	<b>56.48%</b>	<b>\$1,934,853.14</b>

<b>RETENTION:</b>	<b>PREVIOUS</b>	<b>\$95,444.78</b>
	<b>CURRENT</b>	<b>\$15,706.55</b>
	<b>TOTAL</b>	<b>\$111,151.33</b>