

APPLICATION AND CERTIFICATE FOR PAYMENT

CITY OF MADISON ENGINEERING DIVISION

CITY CONSTRUCTION MANAGER: Jason Ledden	PROJECT: ANNUAL CONSTRUCTION & RECONSTRUCTION OF CONCRETE SIDEWALK & INCIDENTAL CONCRETE CURB & GUTTER WORK ORDERED (DISTRICT 19) BY THE COMMON COUNCIL	APPLICATION NO: 8754-04
CONTRACTOR PROJ MGR: Christine Ahern	CONTRACT NO.: 8754	PERIOD FROM: 2024-05-19
CONTRACTOR COMPANY: Parisi Construction	PROJECT NO.: 14816	PERIOD TO: 2024-06-05

Application is made for payment, as shown below, in connection with the Contract:

A. ORIGINAL CONTRACT SUM	\$2,805,345.00
B. NET CHANGE BY CHANGE ORDERS	\$0.00
C. CONTRACT SUM TO DATE (Line A + B)	\$2,805,345.00
D. TOTAL COMPLETED.....	\$793,822.59
E. RETENTION.....	\$39,691.14
F. TOTAL EARNED LESS RETENTION (Line D minus Line E).....	\$754,131.45
G. LESS PREVIOUS PAYMENTS	\$590,136.59
H. CURRENT PAYMENT DUE	\$163,994.86
I. BALANCE TO FINISH, INCLUDING RETENTION (Line C minus Line F).....	\$2,051,213.55

Change order Summary:

TOTAL CHANGE ORDERS APPROVED IN PREVIOUS PERIOD.....	\$0.00
TOTAL CHANGE ORDERS THIS PERIOD.....	\$0.00
NET CHANGE BY CHANGE ORDER.....	\$0.00

Contractor/subcontractors on this Payment Application summary:

ca brumm

Payment details:

A ITEM NO.	B NAME	C		D		E		F		G		H		I		J		K		L		M		N	
		SCHEDULED VALUE				PREVIOUS				CURRENT				TOTAL COMPLETED				%		REMAINING					
		QUANTITY	UNIT	UNIT PRICE	BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)							
BID_14816-403-200	SIDEWALK_14816-403-200					\$2,694,825.00		\$612,451.78		\$172,626.18		\$785,077.96	29.13%	\$1,909,747.04											
10802	ROOT CUTTING - SIDEWALK	5750.00	L.F.	\$1.00	\$5,750.00	2171.55	\$2,171.55	477.35	\$477.35	2648.90	\$2,648.90	46.07%	\$3,101.10												
20101	EXCAVATION CUT	10.00	C.Y.	\$25.00	\$250.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$250.00												
20218	CRUSHED STONE	15.00	TON	\$15.00	\$225.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$225.00												
20221	TOPSOIL	100.00	S.Y.	\$9.00	\$900.00	23.56	\$212.04	7.29	\$65.61	30.85	\$277.65	30.85%	\$622.35												
20302	SAWCUT CONCRETE FULL DEPTH	50.00	L.F.	\$5.00	\$250.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$250.00												
20303	SAWCUT ASPHALT PAVEMENT	25.00	L.F.	\$5.00	\$125.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$125.00												
20323	REMOVE CONCRETE SIDEWALK & DRIVE	100.00	S.F.	\$2.00	\$200.00	25.00	\$50.00		\$0.00	25.00	\$50.00	25%	\$150.00												
20401	CLEARING	10.00	I.D.	\$15.00	\$150.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$150.00												
20406	GRUBBING	10.00	I.D.	\$15.00	\$150.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$150.00												
20501	ADJUST SEWER ACCESS STRUCTURE	9.00	EACH	\$500.00	\$4,500.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$4,500.00												
20502	ADJUST CATCH BASIN	1.00	EACH	\$500.00	\$500.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$500.00												
20701	TERRACE SEEDING	100.00	S.Y.	\$4.00	\$400.00	23.56	\$94.24	7.29	\$29.16	30.85	\$123.40	30.85%	\$276.60												
21061	EROSION MATTING, CLASS I, URBAN TYPE A	100.00	S.Y.	\$4.00	\$400.00	23.56	\$94.24	7.29	\$29.16	30.85	\$123.40	30.85%	\$276.60												
30101	#4 EPOXY COATED PAVEMENT TIE	10.00	EACH	\$15.00	\$150.00	0.00	\$0.00	2.00	\$30.00	2.00	\$30.00	20%	\$120.00												
30301	5 INCH CONCRETE SIDEWALK	250.00	S.F.	\$10.00	\$2,500.00	147.15	\$1,471.50	65.70	\$657.00	212.85	\$2,128.50	85.14%	\$371.50												
30302	7 INCH CONCRETE SIDEWALK & DRIVE	100.00	S.F.	\$10.00	\$1,000.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,000.00												
30330	PROFILE SAWCUT	20.00	L.F.	\$26.50	\$530.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$530.00												
30340	CURB RAMP DETECTABLE WARNING FIELDS	640.00	S.F.	\$20.00	\$12,800.00	80.00	\$1,600.00	24.00	\$480.00	104.00	\$2,080.00	16.25%	\$10,720.00												
30501	REMOVE AND REPLACE 5 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	116500.00	S.F.	\$19.50	\$2,271,750.00	29133.69	\$568,106.96	8194.63	\$159,795.28	37328.32	\$727,902.24	32.04%	\$1,543,847.76												
30502	REMOVE AND REPLACE 7 INCH CONCRETE SIDEWALK & DRIVE - SIDEWALK REPLACEMENT PROGRAM	15700.00	S.F.	\$23.10	\$362,670.00	1559.71	\$36,029.25	354.22	\$8,182.47	1913.93	\$44,211.72	12.19%	\$318,458.28												
30503	REMOVE AND REPLACE CONCRETE STEPS - SIDEWALK REPLACEMENT PROGRAM	25.00	S.F.	\$41.00	\$1,025.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,025.00												
30504	REMOVE EXISTING ASPHALT SIDEWALK & DRIVEWAY - SIDEWALK REPLACEMENT PROGRAM	100.00	S.F.	\$4.00	\$400.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$400.00												
30505	REMOVE AND REPLACE CONCRETE CURB & GUTTER - SIDEWALK REPLACEMENT PROGRAM	350.00	L.F.	\$60.00	\$21,000.00	43.70	\$2,622.00	37.10	\$2,226.00	80.80	\$4,848.00	23.09%	\$16,152.00												
30506	RESET BRICK PAVERS - SIDEWALK REPLACEMENT PROGRAM	50.00	S.F.	\$10.00	\$500.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$500.00												

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE			PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING	
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
40202	HMA PAVEMENT 4 LT 58-28 S	100.00	SY	\$35.00	\$3,500.00	0.00	\$0.00	18.69	\$654.15	18.69	\$654.15	18.69%	\$2,845.85
40364	ADJUST INLET CASTING, TYPE "H" - RESURFACING	1.00	EACH	\$400.00	\$400.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$400.00
90001	REMOVE AND REPLACE 7 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	100.00	S.F.	\$28.00	\$2,800.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$2,800.00
BID_14820-403-200	BUS PADS_14820-403-200				\$110,520.00		\$8,744.63		\$0.00		\$8,744.63	7.91%	\$101,775.37
20101	EXCAVATION CUT	10.00	C.Y.	\$25.00	\$250.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$250.00
20218	CRUSHED STONE	10.00	TON	\$15.00	\$150.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$150.00
20221	TOPSOIL	10.00	S.Y.	\$9.00	\$90.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$90.00
20701	TERRACE SEEDING	10.00	S.Y.	\$4.00	\$40.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$40.00
21061	EROSION MATTING, CLASS I, URBAN TYPE A	10.00	S.Y.	\$4.00	\$40.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$40.00
30302	7 INCH CONCRETE SIDEWALK & DRIVE	150.00	S.F.	\$10.00	\$1,500.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,500.00
30340	CURB RAMP DETECTABLE WARNING FIELDS	16.00	S.F.	\$20.00	\$320.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$320.00
30501	REMOVE AND REPLACE 5 INCH CONCRETE SIDEWALK - SIDEWALK REPLACEMENT PROGRAM	1800.00	S.F.	\$19.50	\$35,100.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$35,100.00
30505	REMOVE AND REPLACE CONCRETE CURB & GUTTER - SIDEWALK REPLACEMENT PROGRAM	50.00	L.F.	\$60.00	\$3,000.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$3,000.00
40202	HMA PAVEMENT 4 LT 58-28 S	8.00	SY	\$35.00	\$280.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$280.00
90002	BUS PAD	3100.00	S.F.	\$22.50	\$69,750.00	388.65	\$8,744.63		\$0.00	388.65	\$8,744.63	12.54%	\$61,005.37
	GRAND TOTAL				\$2,805,345.00		\$621,196.41		\$172,626.18		\$793,822.59	28.3%	\$2,011,522.41

RETENTION:	PREVIOUS	\$31,059.82
	CURRENT	\$8,631.32
	TOTAL	\$39,691.14