



Department of Public Works  
**Engineering Division**  
Robert F. Phillips, P.E., City Engineer

City-County Building, Room 115  
210 Martin Luther King, Jr. Boulevard  
Madison, Wisconsin 53703  
Phone: (608) 266-4751  
Fax: (608) 264-9275  
[engineering@cityofmadison.com](mailto:engineering@cityofmadison.com)  
[www.cityofmadison.com/engineering](http://www.cityofmadison.com/engineering)

**Deputy City Engineer**

Gregory T. Fries, P.E.

**Deputy Division Manager**

Kathleen M. Cryan

**Principal Engineer 2**

Christopher J. Petykowski, P.E.  
John S. Fahrney, P.E.

**Principal Engineer 1**

Christina M. Bachmann, P.E.  
Mark D. Moder, P.E.  
Janet Schmidt, P.E.  
James M. Wolfe, P.E.

**Facilities & Sustainability**

Bryan Cooper, Principal Architect

**Mapping Section Manager**

Eric T. Pederson, P.S.

**Financial Manager**

Steven B. Danner-Rivers

Date: March 2, 2020

To: Mr. Dave Schmiedicke, Finance Director

Public Works Contract: Reetz Road & Altem Cir Storm w/Resurfacing

Contract Number: 8301

Contractor: S & L Underground, Inc.

Substantial Date: 6/14/2019

This notice is to inform you that the improvements on the abovementioned public works contract were completed and are hereby accepted.

<i>Original Contract Sum</i>	\$808,246.94
<i>(Based on Actual Units)</i>	\$765,942.28
<i>Net Change by Change Orders</i>	\$16,340.60 or 2.02%
<i>Liquidated Damages</i>	\$0.00
<i>Final Contract Amount</i>	\$782,282.88

Please refer to the attached Final Payment Application for Final Account Breakdown. Please consider this contract closed and reverse all unused encumbrances.

If there are any questions with the above information please call me at 266-9091, or Alane Boutelle at 267-1197.

Sincerely,

John S. Fahrney, P. E.  
Construction Engineer

JDF

cc:

Steve Danner-Rivers, Engineering Div.  
Norman Davis, Civil Rights

Encl.

**APPLICATION AND CERTIFICATE FOR PAYMENT  
CITY OF MADISON ENGINEERING DIVISION**

Project Manager: STEVE SONNTAG

Page 1 of 5

Project: REETZ ROAD AND ALTEM CIRCLE RESURFACING ASSESSMENT DISTRICT - 2019


Contract Number: 8301

Payment Number: FINAL #10

<b>DO NOT WRITE IN THIS BOX - TO BE COMPLETED BY CITY ENGINEERING PERSONNEL ONLY</b>	
TOTAL FROM PAGE: <u>5</u>	<u>782,282.88</u>
LESS RETAINAGE:	<u>0.00</u>
SUBTOTAL:	<u>782,282.88</u>
LESS PREVIOUS PAYMENTS:	<u>761,785.21</u>
CURRENT PAYMENT DUE:	<u>20,497.67</u>

**CONTRACTOR'S APPLICATION FOR PAYMENT:**


The undersigned contractor certifies that to the best of his/her knowledge the work covered by this application for payment has been completed in accordance with the contract documents, and that the current payment is now due.

  
 \_\_\_\_\_  
 CONTRACTOR: **S&L UNDERGROUND, INC.**

2-26-2020  
 \_\_\_\_\_  
 DATE

**INSPECTOR'S CERTIFICATE FOR PAYMENT:**

The undersigned Inspector certifies that to the best of his/her knowledge, the work covered by this application for payment has been completed in accordance with the contract documents, and that the contractor is entitled to payment for the amount certified.

  
 \_\_\_\_\_  
 INSPECTOR

2/26/20  
 \_\_\_\_\_  
 DATE

**PLEASE PROVIDE THE TIME PERIOD FOR THIS PAYMENT REQUEST:**

FROM: \_\_\_\_\_  
 TO: \_\_\_\_\_

**PLEASE PROVIDE THE CONTRACTOR/SUBCONTRACTORS THAT WORKED ON PROJECT DURING THIS PERIOD:**

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**NOTE:** SIGNED PAYMENT REQUEST SHALL BE SUBMITTED TO THE ENGINEER/INSPECTOR.  
 PARTIAL PAYMENTS CAN BE PROCESSED EVERY TWO WEEKS.

STREET ACCOUNT NO. 11963-402-170  
 STREET ACCOUNT NO. 11963-402-174  
 STORM ACCOUNT NO. 11963-84-174

**CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"**

S&L UNDERGROUND, INC.  
 REETZ ROAD AND ALTEM CIRCLE RESURFACING ASSESSMENT DISTRICT - 2019  
 CONTRACT NO. 8301  
 FINAL PAYMENT NO. 10

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10	11	12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
<b>STREET ACCOUNT NO. 11963-402-170</b>													
10701	TRAFFIC CONTROL	0.87	LUMP SUM	\$9,125.00	\$7,938.75		0.00	\$0.00	0.87	\$7,938.75	0.87	\$7,938.75	100.00%
10721	TRAFFIC CONTROL SIGN - PORTABLE CHANGEABLE MESSAGE	21.00	DAYS	\$50.00	\$1,050.00		0.00	\$0.00	14.00	\$700.00	14.00	\$700.00	66.67%
10911	MOBILIZATION	0.87	LUMP SUM	\$49,500.00	\$43,065.00		0.00	\$0.00	0.87	\$43,065.00	0.87	\$43,065.00	100.00%
20101	EXCAVATION CUT	1,000.00	C.Y.	\$16.00	\$16,000.00		0.00	\$0.00	2,321.10	\$37,137.60	2,321.10	\$37,137.60	232.11%
20218	CRUSHED STONE(UNDISTRIBUTED)	300.00	TON	\$16.00	\$4,800.00		0.00	\$0.00	138.50	\$2,216.00	138.50	\$2,216.00	46.17%
20219	BREAKER RUN	2,150.00	TON	\$13.00	\$27,950.00		0.00	\$0.00	2,722.62	\$35,394.06	2,722.62	\$35,394.06	126.63%
20221	TOPSOIL	2,900.00	S.Y.	\$6.60	\$19,140.00		0.00	\$0.00	1,585.70	\$10,465.62	1,585.70	\$10,465.62	54.68%
20322	REMOVE CONCRETE CURB & GUTTER	3,350.00	L.F.	\$3.60	\$12,060.00		0.00	\$0.00	3,444.40	\$12,399.84	3,444.40	\$12,399.84	102.82%
20323	REMOVE CONCRETE SIDEWALK & DRIVE	9,565.00	S.F.	\$2.80	\$26,782.00		0.00	\$0.00	6,717.18	\$18,808.10	6,717.18	\$18,808.10	70.23%
20401	CLEARING	204.00	I.D.	\$40.50	\$8,262.00		0.00	\$0.00	217.00	\$8,788.50	217.00	\$8,788.50	106.37%
20403	GRUBBING	204.00	I.D.	\$9.60	\$1,958.40		0.00	\$0.00	217.00	\$2,083.20	217.00	\$2,083.20	106.37%
20701	TERRACE SEEDING	2,900.00	S.Y.	\$2.25	\$6,525.00		0.00	\$0.00	1,585.70	\$3,567.83	1,585.70	\$3,567.83	54.68%
21061	EROSION MATTING, CLASS I, URBAN TYPE A	2,900.00	S.Y.	\$3.25	\$9,425.00		0.00	\$0.00	1,585.70	\$5,153.53	1,585.70	\$5,153.53	54.68%
30201	TYPE 'A' CONCRETE CURB & GUTTER	2,150.00	L.F.	\$16.80	\$36,120.00		0.00	\$0.00	1,998.60	\$33,576.48	1,998.60	\$33,576.48	92.96%
30205	TYPE 'E' CONCRETE CURB & GUTTER	300.00	L.F.	\$27.85	\$8,355.00		0.00	\$0.00	224.00	\$6,238.40	224.00	\$6,238.40	74.67%
30208	HAND FORMED CURB AND GUTTER	1,200.00	L.F.	\$29.40	\$35,280.00		0.00	\$0.00	1,221.80	\$35,920.92	1,221.80	\$35,920.92	101.82%
30209	SPECIAL WATERWAY	1,200.00	S.F.	\$8.00	\$9,600.00		0.00	\$0.00	968.00	\$7,744.00	968.00	\$7,744.00	80.67%
30301	5 INCH CONCRETE SIDEWALK	3,215.00	S.F.	\$6.10	\$19,611.50		0.00	\$0.00	4,296.20	\$26,206.82	4,296.20	\$26,206.82	133.63%
30302	7 INCH CONCRETE SIDEWALK & DRIVE	6,350.00	S.F.	\$6.70	\$42,545.00		0.00	\$0.00	5,179.85	\$34,705.00	5,179.85	\$34,705.00	81.57%
30311	CONCRETE MOUNTABLE MEDIAN ISLAND NOSE	85.00	S.F.	\$10.00	\$850.00		0.00	\$0.00	195.50	\$1,955.00	195.50	\$1,955.00	230.00%

**CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"**

S&L UNDERGROUND, INC.  
 REETZ ROAD AND ALTEM CIRCLE RESURFACING ASSESSMENT DISTRICT - 2015  
 CONTRACT NO. 8301  
 FINAL PAYMENT NO. 10

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
30340	CURB RAMP DETECTABLE WARNING FIELDS	208.00	S.F.	\$25.00	\$5,200.00		0.00	\$0.00	224.00	\$5,600.00	224.00	\$5,600.00	107.69%
40201	HMA PAVEMENT 3 LT 58-28S	1,420.00	TON	\$63.30	\$89,886.00		0.00	\$0.00	1,274.80	\$80,694.84	1,274.80	\$80,694.84	89.77%
40202	HMA PAVEMENT 4 LT 58-28S	1,295.00	TON	\$63.30	\$81,973.50		0.00	\$0.00	1,272.68	\$80,560.64	1,272.68	\$80,560.64	98.28%
40218	TACK COAT	910.00	GAL	\$2.00	\$1,820.00		0.00	\$0.00	675.00	\$1,350.00	675.00	\$1,350.00	74.18%
40231	ASPHALT DRIVE & TERRACE	100.00	SY	\$36.00	\$3,600.00		0.00	\$0.00	56.40	\$2,030.40	56.40	\$2,030.40	56.40%
40311	PULVERIZE AND SHAPE	9,920.00	SY	\$6.80	\$67,456.00		0.00	\$0.00	9,600.00	\$65,280.00	9,600.00	\$65,280.00	96.77%
60800	PAVEMENT MARKING EPOXY, LINE, 4-INCH	300.00	L.F.	\$0.45	\$135.00		0.00	\$0.00	290.00	\$130.50	290.00	\$130.50	96.67%
60801	PAVEMENT MARKING EPOXY, DOUBLE LINE, 4-INCH	1,750.00	L.F.	\$0.90	\$1,575.00		0.00	\$0.00	1,550.00	\$1,395.00	1,550.00	\$1,395.00	88.57%
60802	PAVEMENT MARKING EPOXY, LINE, 6-INCH	70.00	L.F.	\$0.65	\$45.50		0.00	\$0.00	65.00	\$42.25	65.00	\$42.25	92.86%
60812	PAVEMENT MARKING EPOXY, CROSSWALK, 6-INCH	500.00	L.F.	\$7.50	\$3,750.00		0.00	\$0.00	468.00	\$3,510.00	468.00	\$3,510.00	93.60%
60816	PAVEMENT MARKING EPOXY, CONTINENTAL CROSSWALK, 18-INCH	225.00	L.F.	\$12.80	\$2,880.00		0.00	\$0.00	192.00	\$2,457.60	192.00	\$2,457.60	85.33%
60818	PAVEMENT MARKING EPOXY, STOP LINE, 24-INCH	140.00	L.F.	\$13.50	\$1,890.00		0.00	\$0.00	47.00	\$634.50	47.00	\$634.50	33.57%
60941	TEMPORARY PAVEMENT MARKING TAPE, REMOVABLE, REFLECTIVE, DOUBLE LINE, 4-INCH	150.00	L.F.	\$0.20	\$30.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
90001	TRAFFIC CONTROL FLEXIBLE TUBULAR MARKER POSTS	15.00	EACH	\$2.00	\$30.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
90002	TRAFFIC CONTROL FLEXIBLE TUBULAR MARKER BASES	15.00	EACH	\$1.00	\$15.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
<b>SUBTOTALS</b>					<b>\$597,603.65</b>			<b>\$0.00</b>	<b>\$577,750.38</b>		<b>\$577,750.38</b>	<b>96.68%</b>	
<b>STREET ACCOUNT NO. 11963-402-174</b>													
20217	CLEAR STONE	600.00	TON	\$16.50	\$9,900.00		0.00	\$0.00	41.42	\$683.43	41.42	\$683.43	6.90%
21002	EROSION CONTROL INSPECTION	3.00	EACH	\$500.00	\$1,500.00		0.00	\$0.00	1.00	\$500.00	1.00	\$500.00	33.33%
21011	CONSTRUCTION ENTRANCE	1.00	EACH	\$1,015.00	\$1,015.00		0.00	\$0.00	1.00	\$1,015.00	1.00	\$1,015.00	100.00%
21012	STREET CONSTRUCTION ENTRANCE BERM	4.00	EACH	\$260.00	\$1,040.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%

**CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"**

S&L UNDERGROUND, INC.  
 REETZ ROAD AND ALTEM CIRCLE RESURFACING ASSESSMENT DISTRICT - 2015  
 CONTRACT NO. 8301  
 FINAL PAYMENT NO. 10

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
21013	STREET SWEEPING	1.00	LUMP SUM	\$2,200.00	\$2,200.00		0.00	\$0.00	1.00	\$2,200.00	1.00	\$2,200.00	100.00%
21014	CLEAR STONE BERM (DITCH CHECK)	13.00	EACH	\$260.00	\$3,380.00		0.00	\$0.00	21.00	\$5,460.00	21.00	\$5,460.00	161.54%
21017	SILT SOCK (8 INCH) - COMPLETE	60.00	L.F.	\$8.00	\$480.00		0.00	\$0.00	100.00	\$800.00	100.00	\$800.00	166.67%
21056	INLET PROTECTION TYPE D HYBRID - PROVIDE & INSTALL	29.00	EACH	\$160.00	\$4,640.00		0.00	\$0.00	22.00	\$3,520.00	22.00	\$3,520.00	75.86%
21057	INLET PROTECTION TYPE D HYBRID - MAINTAIN	29.00	EACH	\$65.00	\$1,885.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
21058	INLET PROTECTION TYPE D HYBRID - REMOVE	29.00	EACH	\$40.00	\$1,160.00		0.00	\$0.00	22.00	\$880.00	22.00	\$880.00	75.86%
40362	ADJUST ACCESS STRUCTURE CASTING - RESURFACING	17.00	EACH	\$525.00	\$8,925.00		0.00	\$0.00	16.00	\$8,400.00	16.00	\$8,400.00	94.12%
40364	ADJUST INLET CASTING, TYPE "H" - RESURFACING	7.00	EACH	\$580.00	\$4,060.00		0.00	\$0.00	8.00	\$4,640.00	8.00	\$4,640.00	114.29%
40368	ADJUST VALVE CASTING, METHOD #2 - RESURFACING	30.00	EACH	\$377.00	\$11,310.00		0.00	\$0.00	12.00	\$4,524.00	12.00	\$4,524.00	40.00%
50401	12 INCH TYPE I RCP STORM SEWER PIPE	187.00	L.F.	\$83.00	\$15,521.00		0.00	\$0.00	191.00	\$15,853.00	191.00	\$15,853.00	102.14%
50741	TYPE "H" INLET	12.00	EACH	\$2,385.00	\$28,620.00		0.00	\$0.00	11.00	\$26,235.00	11.00	\$26,235.00	91.67%
	<b>SUBTOTALS</b>				\$95,636.00			\$0.00		\$74,710.43		\$74,710.43	78.12%

**STORM ACCOUNT NO. 11963-84-174**

10701	TRAFFIC CONTROL	0.13	LUMP SUM	\$9,125.00	\$1,186.25		0.00	\$0.00	0.13	\$1,186.25	0.13	\$1,186.25	100.00%
10911	MOBILIZATION	0.13	LUMP SUM	\$49,500.00	\$6,435.00		0.00	\$0.00	0.13	\$6,435.00	0.13	\$6,435.00	100.00%
20313	REMOVE INLET	7.00	EACH	\$535.00	\$3,745.00		0.00	\$0.00	7.00	\$3,745.00	7.00	\$3,745.00	100.00%
20314	REMOVE PIPE	149.00	L.F.	\$26.00	\$3,874.00		0.00	\$0.00	149.00	\$3,874.00	149.00	\$3,874.00	100.00%
20336	PIPE PLUG (30")	1.00	EACH	\$385.00	\$385.00		0.00	\$0.00	1.00	\$385.00	1.00	\$385.00	100.00%
50211	SELECT BACKFILL FOR STORM SEWER	604.00	T.F.	\$0.01	\$6.04		0.00	\$0.00	602.00	\$6.02	602.00	\$6.02	99.67%
50227	UTILITY TRENCH PATCH TYPE IV	530.00	T.F.	\$7.90	\$4,187.00		0.00	\$0.00	548.00	\$4,329.20	548.00	\$4,329.20	103.40%
50390	SEWER ELECTRONIC MARKER	1.00	EACH	\$80.00	\$80.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
50402	15 INCH TYPE I RCP STORM SEWER PIPE	29.00	L.F.	\$86.00	\$2,494.00		0.00	\$0.00	31.00	\$2,666.00	31.00	\$2,666.00	106.90%

**CONTRACTOR/INSPECTOR/ENGINEER SHOULD ONLY COMPLETE COLUMN #10, "TOTAL UNITS"**

S&L UNDERGROUND, INC.  
 REETZ ROAD AND ALTEM CIRCLE RESURFACING ASSESSMENT DISTRICT - 2015  
 CONTRACT NO. 8301  
 FINAL PAYMENT NO. 10

ITEM	TYPE OF WORK	1	2	3	4	5	6	7	8	9	***** #10		12
		ESTIMATED QUANTITIES	UNITS	UNIT PRICE BID	CONTRACT DOLLARS	C. O. DOLLARS	UNITS THIS APPL.	EXTENSION	UNITS PREV. APPL.(S)	EXTENSION	TOTAL UNITS	EXTENSION	PERCENT COMPLETE
50403	18 INCH TYPE I RCP STORM SEWER PIPE	113.00	L.F.	\$89.00	\$10,057.00		0.00	\$0.00	112.00	\$9,968.00	112.00	\$9,968.00	99.12%
50407	30 INCH TYPE I RCP STORM SEWER PIPE	275.00	L.F.	\$123.00	\$33,825.00		(1.00)	(\$123.00)	269.00	\$33,087.00	268.00	\$32,964.00	97.45%
50723	3'X3' STORM SAS	1.00	EACH	\$4,195.00	\$4,195.00		0.00	\$0.00	1.00	\$4,195.00	1.00	\$4,195.00	100.00%
50724	4'X4' STORM SAS	4.00	EACH	\$5,422.00	\$21,688.00		0.00	\$0.00	4.00	\$21,688.00	4.00	\$21,688.00	100.00%
50762	SADDLED INLET TYPE II	1.00	EACH	\$3,300.00	\$3,300.00		0.00	\$0.00	0.00	\$0.00	0.00	\$0.00	0.00%
50768	TERRACE INLET TYPE 3	3.00	EACH	\$3,670.00	\$11,010.00		0.00	\$0.00	3.00	\$11,010.00	3.00	\$11,010.00	100.00%
50792	STORM SEWER TAP	5.00	EACH	\$1,180.00	\$5,900.00		0.00	\$0.00	5.00	\$5,900.00	5.00	\$5,900.00	100.00%
50801	UTILITY LINE OPENING (ULO) - UNDISTRIBUTED	4.00	EACH	\$450.00	\$1,800.00		0.00	\$0.00	9.00	\$4,050.00	9.00	\$4,050.00	225.00%
70101	FURNISH AND INSTALL STROFOAM	56.00	L.F.	\$15.00	\$840.00		0.00	\$0.00	72.00	\$1,080.00	72.00	\$1,080.00	128.57%
SUBTOTALS					\$115,007.29			(\$123.00)	\$113,604.47		\$113,481.47		98.67%
CONTRACT TOTALS					\$808,246.94			(\$123.00)	\$766,065.28		\$765,942.28		94.77%
<b>CHANGE ORDER #1, ACC'T NO. 11963-402-170</b>													
	- RETAINING WALL	210.00	S.F.	\$48.00		\$10,080.00	0.00	\$0.00	206.50	\$9,912.00	206.50	\$9,912.00	98.33%
<b>CHANGE ORDER #2, ACC'T NOS. (SEE BELOW)</b>													
<b>11767-402-170</b>													
	- 20 SY ASPHALT FLUME	1.00	LUMP SUM	\$1,400.00		\$1,400.00	0.00	\$0.00	1.00	\$1,400.00	1.00	\$1,400.00	100.00%
<b>11767-83-173</b>													
	- COCONUT MATTING	500.00	S.Y.	\$4.20		\$2,100.00	0.00	\$0.00	483.00	\$2,028.60	483.00	\$2,028.60	96.60%
CHANGE ORDER #2 TOTAL						\$3,500.00		\$0.00		\$3,428.60		\$3,428.60	
<b>CHANGE ORDER #3, ACC'T NO. 11963-84-174</b>													
	- LOWER WATER SERVICE	4.00	EACH	\$750.00		\$3,000.00	0.00	\$0.00	4.00	\$3,000.00	4.00	\$3,000.00	100.00%
GRAND TOTALS (CONTRACT TOTALS PLUS CHANGE ORDERS)					\$824,826.94			(\$123.00)	\$782,405.88		\$782,282.88		94.84%