

APPLICATION AND CERTIFICATE FOR PAYMENT

CITY OF MADISON ENGINEERING DIVISION

CITY CONSTRUCTION MANAGER: Rachel Belohlavek	PROJECT: Lake Mendota Drive Assessment District - 2024	APPLICATION NO: 8743-02
CONTRACTOR PROJ MGR: Erika Skarda	CONTRACT NO.: 8743	PERIOD FROM: 2024-05-20
CONTRACTOR COMPANY: S&L Underground, Inc.	PROJECT NO.: 14083	PERIOD TO: 2024-06-05

Application is made for payment, as shown below, in connection with the Contract:

A. ORIGINAL CONTRACT SUM	\$1,991,613.90
B. NET CHANGE BY CHANGE ORDERS	\$0.00
C. CONTRACT SUM TO DATE (Line A + B)	\$1,991,613.90
D. TOTAL COMPLETED.....	\$261,520.91
E. RETENTION.....	\$13,076.05
F. TOTAL EARNED LESS RETENTION (Line D minus Line E).....	\$248,444.86
G. LESS PREVIOUS PAYMENTS	\$150,443.04
H. CURRENT PAYMENT DUE	\$98,001.82
I. BALANCE TO FINISH, INCLUDING RETENTION (Line C minus Line F).....	\$1,743,169.04

Change order Summary:

TOTAL CHANGE ORDERS APPROVED IN PREVIOUS PERIOD.....	\$0.00
TOTAL CHANGE ORDERS THIS PERIOD.....	\$0.00
NET CHANGE BY CHANGE ORDER.....	\$0.00

Contractor/subcontractors on this Payment Application summary:

- S&L Underground
- JR's Construction & Landscaping
- Shanz Enterprises
- CA Brumm Trucking
- Barricade Flasher Service

Payment details:

A ITEM NO.	B NAME	C		D		E		F		G		H		I		J		K		L		M		N	
		SCHEDULED VALUE				PREVIOUS				CURRENT				TOTAL COMPLETED				%		REMAINING					
		QUANTITY	UNIT	UNIT PRICE	BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)							
BID_11235-85-200	METRO BUS PULLOUT REMOVAL_11235-85-200 (MAX \$38,820) 13634-85-200 (REMAINING)					\$97,248.70				\$0.00				\$0.00			\$0.00		\$0.00		0%		\$97,248.70		
10701.2	TRAFFIC CONTROL - UNIVERSITY AVE	1.00	LUMP SUM	\$23,000.00		\$23,000.00		0.00		\$0.00				\$0.00		0.00	\$0.00		\$0.00		0%		\$23,000.00		
10720.2	TRAFFIC CONTROL SIGN - PORTABLE ARROW BOARD - UNIVERSITY AVE	60.00	DAYS	\$25.00		\$1,500.00		0.00		\$0.00				\$0.00		0.00	\$0.00		\$0.00		0%		\$1,500.00		
10721.2	TRAFFIC CONTROL SIGN - PORTABLE CHANGEABLE MESSAGE - UNIVERSITY AVE	60.00	DAYS	\$50.00		\$3,000.00		0.00		\$0.00				\$0.00		0.00	\$0.00		\$0.00		0%		\$3,000.00		
10911.2	MOBILIZATION - UNIVERSITY AVE	1.00	LUMP SUM	\$33,740.00		\$33,740.00		0.00		\$0.00				\$0.00		0.00	\$0.00		\$0.00		0%		\$33,740.00		
20221	TOPSOIL	240.00	S.Y.	\$8.40		\$2,016.00		0.00		\$0.00				\$0.00		0.00	\$0.00		\$0.00		0%		\$2,016.00		
20303	SAWCUT ASPHALT PAVEMENT	410.00	L.F.	\$2.00		\$820.00		0.00		\$0.00				\$0.00		0.00	\$0.00		\$0.00		0%		\$820.00		
20322	REMOVE CONCRETE CURB & GUTTER	410.00	L.F.	\$3.10		\$1,271.00		0.00		\$0.00				\$0.00		0.00	\$0.00		\$0.00		0%		\$1,271.00		
20323	REMOVE CONCRETE SIDEWALK & DRIVE	180.00	S.F.	\$2.90		\$522.00		0.00		\$0.00				\$0.00		0.00	\$0.00		\$0.00		0%		\$522.00		
20701	TERRACE SEEDING	240.00	S.Y.	\$1.60		\$384.00		0.00		\$0.00				\$0.00		0.00	\$0.00		\$0.00		0%		\$384.00		
21049	INLET PROTECTION, RIGID FRAME - PROVIDE AND INSTALL	10.00	EACH	\$350.00		\$3,500.00		0.00		\$0.00				\$0.00		0.00	\$0.00		\$0.00		0%		\$3,500.00		
21050	INLET PROTECTION, RIGID FRAME - MAINTAIN	10.00	EACH	\$100.00		\$1,000.00		0.00		\$0.00				\$0.00		0.00	\$0.00		\$0.00		0%		\$1,000.00		
21051	INLET PROTECTION, RIGID FRAME - REMOVE	10.00	EACH	\$50.00		\$500.00		0.00		\$0.00				\$0.00		0.00	\$0.00		\$0.00		0%		\$500.00		
21063	EROSION MATTING, CLASS I, TYPE A - ORGANIC	240.00	S.Y.	\$2.40		\$576.00		0.00		\$0.00				\$0.00		0.00	\$0.00		\$0.00		0%		\$576.00		
30207	TYPE 'H' CONCRETE CURB & GUTTER	410.00	L.F.	\$42.42		\$17,392.20		0.00		\$0.00				\$0.00		0.00	\$0.00		\$0.00		0%		\$17,392.20		
30304	7 INCH CONCRETE SIDEWALK AND DRIVE	750.00	S.F.	\$8.69		\$6,517.50		0.00		\$0.00				\$0.00		0.00	\$0.00		\$0.00		0%		\$6,517.50		
40102	CRUSHED AGGREGATE BASE COURSE GRADATION NO. 2	100.00	TON	\$15.10		\$1,510.00		0.00		\$0.00				\$0.00		0.00	\$0.00		\$0.00		0%		\$1,510.00		
BID_14083-402-170	STREET_14083-402-170					\$744,019.44				\$48,158.09				\$49,903.82			\$98,061.91		13.18%			\$645,957.53			
10701.1	TRAFFIC CONTROL - LAKE MENDOTA DRIVE	0.49	LUMP SUM	\$5,400.00		\$2,646.00		0.00		\$0.49	0.49			\$2,645.51		0.49	\$2,646.00		\$2,646.00		100%		\$0.00		
10720.1	TRAFFIC CONTROL SIGN - PORTABLE ARROW BOARD - LAKE MENDOTA DRIVE	30.00	DAYS	\$25.00		\$750.00		0.00		\$0.00				\$0.00		0.00	\$0.00		\$0.00		0%		\$750.00		
10721.1	TRAFFIC CONTROL SIGN - PORTABLE CHANGEABLE MESSAGE - LAKE MENDOTA DRIVE	30.00	DAYS	\$50.00		\$1,500.00		0.00		\$0.00				\$0.00		0.00	\$0.00		\$0.00		0%		\$1,500.00		
10770	MAINTAIN RESIDENTIAL DRIVEWAY ACCESS	4.00	EACH	\$1,565.00		\$6,260.00		0.00		\$0.00				\$0.00		0.00	\$0.00		\$0.00		0%		\$6,260.00		
10801	ROOT CUTTING - CURB & GUTTER (UNDISTRIBUTED)	50.00	L.F.	\$11.00		\$550.00		0.00		\$0.00				\$0.00		0.00	\$0.00		\$0.00		0%		\$550.00		
10802	ROOT CUTTING - SIDEWALK (UNDISTRIBUTED)	100.00	L.F.	\$11.00		\$1,100.00		0.00		\$0.00				\$0.00		0.00	\$0.00		\$0.00		0%		\$1,100.00		
10911.1	MOBILIZATION - LAKE MENDOTA DRIVE	0.49	LUMP SUM	\$96,119.00		\$47,098.31		0.00		\$0.00	0.49			\$47,098.31		0.49	\$47,098.31		\$47,098.31		100%		\$0.00		

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
20101.1	EXCAVATION CUT	4060.00	C.Y.	\$22.00	\$89,320.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$89,320.00
20110	TERRACE EXCAVATION FOR TREE PLANTING (UNDISTRIBUTED)	100.00	C.Y.	\$75.00	\$7,500.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$7,500.00
20130	UNDERDRAIN	490.00	L.F.	\$17.10	\$8,379.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$8,379.00
20140	GEOTEXTILE FABRIC TYPE SAS (NON-WOVEN)	2270.00	S.Y.	\$2.70	\$6,129.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$6,129.00
20141	GEOSYNTHETIC REINFORCEMENT FABRIC (UNDISTRIBUTED)	1200.00	S.Y.	\$3.70	\$4,440.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$4,440.00
20204	SELECT FILL (UNDISTRIBUTED)	100.00	TON	\$13.70	\$1,370.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,370.00
20219	BREAKER RUN	1640.00	TON	\$13.40	\$21,976.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$21,976.00
20221	TOPSOIL	4530.00	S.Y.	\$8.40	\$38,052.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$38,052.00
20223	PLANTING MIX TOPSOIL	10.00	C.Y.	\$83.00	\$830.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$830.00
20303	SAWCUT ASPHALT PAVEMENT	105.00	L.F.	\$2.00	\$210.00	0.00	\$0.00	80.00	\$160.00	80.00	\$160.00	76.19%	\$50.00
20322	REMOVE CONCRETE CURB & GUTTER	995.00	L.F.	\$3.10	\$3,084.50	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$3,084.50
20323	REMOVE CONCRETE SIDEWALK & DRIVE	400.00	S.F.	\$2.90	\$1,160.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,160.00
20326	REMOVE FENCE (UNDISTRIBUTED)	250.00	L.F.	\$5.30	\$1,325.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,325.00
20401	CLEARING	172.00	I.D.	\$37.37	\$6,427.64	100.00	\$3,737.00		\$0.00	100.00	\$3,737.00	58.14%	\$2,690.64
20402	GRUBBING	172.00	I.D.	\$37.37	\$6,427.64	100.00	\$3,737.00		\$0.00	100.00	\$3,737.00	58.14%	\$2,690.64
20701	TERRACE SEEDING	4530.00	S.Y.	\$1.60	\$7,248.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$7,248.00
21063	EROSION MATTING, CLASS I, TYPE A - ORGANIC	4530.00	S.Y.	\$2.40	\$10,872.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$10,872.00
21064	EROSION MATTING, CLASS I, TYPE B - ORGANIC	300.00	S.Y.	\$2.80	\$840.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$840.00
21301	REMOVE AND REPLACE MAILBOX	30.00	EACH	\$132.24	\$3,967.20	15.00	\$1,983.60		\$0.00	15.00	\$1,983.60	50%	\$1,983.60
21302	CONSTRUCTION FENCE (PLASTIC) (UNDISTRIBUTED)	1000.00	L.F.	\$6.00	\$6,000.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$6,000.00
30201	TYPE 'A' CONCRETE CURB & GUTTER	2450.00	L.F.	\$23.13	\$56,668.50	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$56,668.50
30203	TYPE 'X' CONCRETE CURB & GUTTER	470.00	L.F.	\$29.19	\$13,719.30	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$13,719.30
30208	HAND FORMED CONCRETE CURB & GUTTER	30.00	L.F.	\$42.42	\$1,272.60	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,272.60
30211	TRAFFIC CIRCLE MOUNTABLE CONCRETE CURB & GUTTER	45.00	L.F.	\$70.71	\$3,181.95	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$3,181.95
30302	5 INCH CONCRETE SIDEWALK	11100.00	S.F.	\$8.22	\$91,242.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$91,242.00
30304	7 INCH CONCRETE SIDEWALK AND DRIVE	4800.00	S.F.	\$8.69	\$41,712.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$41,712.00

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
30340	CURB RAMP DETECTABLE WARNING FIELD	120.00	S.F.	\$45.45	\$5,454.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$5,454.00
40101	CRUSHED AGGREGATE BASE COURSE GRADATION NO. 1	1700.00	TON	\$15.10	\$25,670.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$25,670.00
40102	CRUSHED AGGREGATE BASE COURSE GRADATION NO. 2	2400.00	TON	\$15.10	\$36,240.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$36,240.00
40202	HMA PAVEMENT 4 LT 58-28 S	950.00	TON	\$80.61	\$76,579.50	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$76,579.50
40218	TACK COAT	330.00	GAL.	\$3.03	\$999.90	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$999.90
40221	MACHINE LAID ASPHALT CURB	180.00	L.F.	\$5.56	\$1,000.80	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,000.80
40231	ASPHALT DRIVE & TERRACE	220.00	S.Y.	\$49.70	\$10,934.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$10,934.00
40301	FULL WIDTH GRINDING	180.00	S.Y.	\$31.31	\$5,635.80	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$5,635.80
40402	9 INCH CONCRETE PAVEMENT	60.00	S.Y.	\$141.41	\$8,484.60	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$8,484.60
60812	PAVEMENT MARKING EPOXY, CROSSWALK, 6-INCH	150.00	L.F.	\$4.85	\$727.50	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$727.50
60816	PAVEMENT MARKING EPOXY, CONTINENTAL CROSSWALK, 18-INCH	400.00	L.F.	\$14.85	\$5,940.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$5,940.00
60818	PAVEMENT MARKING EPOXY, STOP LINE, 24-INCH	50.00	L.F.	\$19.45	\$972.50	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$972.50
60819	PAVEMENT MARKING EPOXY, CURB	40.00	L.F.	\$14.55	\$582.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$582.00
70104	ADJUST VALVE BOX (UNDISTRIBUTED)	10.00	EACH	\$462.86	\$4,628.60	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$4,628.60
90001	ARCHAEOLOGY FIELD MONITORING OR INVESTIGATION	1.00	LUMP SUM	\$37,800.00	\$37,800.00	1.00	\$37,800.00		\$0.00	1.00	\$37,800.00	100%	\$0.00
90002	FINAL ARCHAEOLOGY MONITORING REPORT	1.00	LUMP SUM	\$2,600.00	\$2,600.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$2,600.00
90003	BARK MULCH	130.00	S.Y.	\$10.00	\$1,300.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,300.00
90004	REMOVE, SALVAGE, AND REINSTALL RETAINING WALL (UNDISTRIBUTED)	50.00	S.F.	\$95.00	\$4,750.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$4,750.00
90005	TEMPORARY MAILBOX	30.00	EACH	\$30.00	\$900.00	30.00	\$900.00		\$0.00	30.00	\$900.00	100%	\$0.00
90006	REMOVE AND SALVAGE BRICK PAVERS	45.00	S.F.	\$30.00	\$1,350.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,350.00
90007	ADJUST WATER SERVICE BOX (UNDISTRIBUTED)	30.00	EACH	\$196.00	\$5,880.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$5,880.00
90008	SIDEWALK CURB	140.00	L.F.	\$42.42	\$5,938.80	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$5,938.80
90009	REMOVE AND RELAY STONE MULCH	50.00	S.Y.	\$51.00	\$2,550.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$2,550.00
90010	DECOMPOSED GRANITE	430.00	S.F.	\$4.60	\$1,978.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,978.00
90011	PRIVATE TREE PRUNING (UNDISTRIBUTED)	40.00	I.D.	\$37.37	\$1,494.80	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,494.80
90020	PAVEMENT MARKING EPOXY, SPEED HUMP ARROW (6'X6')	2.00	EACH	\$185.00	\$370.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$370.00

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
BID_14083-402-174	STREET-STORM_14083-402-174				\$150,718.00		\$1,620.00		\$3,764.00		\$5,384.00	3.57%	\$145,334.00
20217	CLEAR STONE	650.00	TON	\$20.10	\$13,065.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$13,065.00
21002	EROSION CONTROL INSPECTION	4.00	EACH	\$500.00	\$2,000.00	0.00	\$0.00	1.00	\$500.00	1.00	\$500.00	25%	\$1,500.00
21011	CONSTRUCTION ENTRANCE	3.00	EACH	\$1,230.00	\$3,690.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$3,690.00
21012	STREET CONSTRUCTION STONE BERM	1.00	EACH	\$295.00	\$295.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$295.00
21013	STREET SWEEPING	1.00	LUMP SUM	\$3,264.00	\$3,264.00	0.00	\$0.00	1.00	\$3,264.00	1.00	\$3,264.00	100%	\$0.00
21014	CLEAR STONE BERM (DITCH CHECK)	8.00	EACH	\$220.00	\$1,760.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,760.00
21018	SILT SOCK (8 INCH) - PROVIDE, INSTALL, & MAINTAIN	1000.00	L.F.	\$7.00	\$7,000.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$7,000.00
21019	SILT SOCK (8 INCH) - REMOVE & RESTORE	1000.00	L.F.	\$1.00	\$1,000.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,000.00
21031	INLET PROTECTION TYPE C (UNDISTRIBUTED)	6.00	EACH	\$180.00	\$1,080.00	9.00	\$1,620.00		\$0.00	9.00	\$1,620.00	150%	-\$540.00
21049	INLET PROTECTION, RIGID FRAME - PROVIDE AND INSTALL	37.00	EACH	\$350.00	\$12,950.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$12,950.00
21050	INLET PROTECTION, RIGID FRAME - MAINTAIN	37.00	EACH	\$100.00	\$3,700.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$3,700.00
21051	INLET PROTECTION, RIGID FRAME - REMOVE	37.00	EACH	\$50.00	\$1,850.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,850.00
50323	12 INCH PVC PRESSURE SEWER PIPE (STORM)	20.00	L.F.	\$154.60	\$3,092.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$3,092.00
50401	12 INCH TYPE I RCP STORM SEWER PIPE	430.00	L.F.	\$108.00	\$46,440.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$46,440.00
50741	TYPE H INLET	14.00	EACH	\$3,278.00	\$45,892.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$45,892.00
50762	SADDLED INLET TYPE II	1.00	EACH	\$3,640.00	\$3,640.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$3,640.00
BID_14083-83-173	SANITARY_14083-83-173				\$219,447.65		\$70,005.76		\$25,082.01		\$95,087.77	43.33%	\$124,359.88
10701.1	TRAFFIC CONTROL - LAKE MENDOTA DRIVE	0.12	LUMP SUM	\$5,400.00	\$648.00	0.12	\$648.00		\$0.00	0.12	\$648.00	100%	\$0.00
10911.1	MOBILIZATION - LAKE MENDOTA DRIVE	0.12	LUMP SUM	\$96,119.00	\$11,534.28	0.12	\$11,534.28		\$0.00	0.12	\$11,534.28	100%	\$0.00
50202.2	TYPE II DEWATERING (SANITARY)	1.00	L.S.	\$0.01	\$0.01	1.00	\$0.01		\$0.00	1.00	\$0.01	100%	\$0.00
50212	SELECT BACKFILL SANITARY SEWER	611.00	T.F.	\$0.01	\$6.11	147.00	\$1.47		\$0.00	147.00	\$1.47	24.06%	\$4.64
50301	8 INCH PVC SEWER PIPE	153.00	L.F.	\$170.00	\$26,010.00	97.00	\$16,490.00		\$0.00	97.00	\$16,490.00	63.4%	\$9,520.00
50302	10 INCH PVC SANITARY SEWER PIPE	122.00	L.F.	\$207.00	\$25,254.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$25,254.00
50321	8 INCH PVC PRESSURE SANITARY SEWER PIPE	170.00	L.F.	\$185.00	\$31,450.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$31,450.00
50353	SANITARY SEWER LATERAL	166.00	L.F.	\$145.00	\$24,070.00	50.00	\$7,250.00		\$0.00	50.00	\$7,250.00	30.12%	\$16,820.00

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
50356	RECONNECT	1.00	EACH	\$3,100.00	\$3,100.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$3,100.00
50361	WASTEWATER CONTROL	1.00	L.S.	\$830.00	\$830.00	1.00	\$830.00		\$0.00	1.00	\$830.00	100%	\$0.00
50390	SEWER ELECTRONIC MARKERS	8.00	EACH	\$94.00	\$752.00	0.00	\$0.00	4.00	\$376.00	4.00	\$376.00	50%	\$376.00
50701	4' DIA SANITARY SAS	5.00	EACH	\$6,364.00	\$31,820.00	4.00	\$25,456.00		\$0.00	4.00	\$25,456.00	80%	\$6,364.00
50702	5' DIA SANITARY SAS	2.00	EACH	\$10,276.00	\$20,552.00	0.00	\$0.00	2.00	\$20,552.00	2.00	\$20,552.00	100%	\$0.00
50771	INTERNAL CHIMNEY SEAL	6.00	EACH	\$530.00	\$3,180.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$3,180.00
50783	INSIDE DROP	5.52	V.F.	\$337.00	\$1,860.24	0.00	\$0.00	5.00	\$1,685.00	5.00	\$1,685.00	90.58%	\$175.24
50791	SANITARY SEWER TAP	11.00	EACH	\$1,689.00	\$18,579.00	4.00	\$6,756.00	1.00	\$1,689.00	5.00	\$8,445.00	45.45%	\$10,134.00
50797	EXTERNAL SEWER ACCESS STRUCTURES JOINT SEAL	7.00	EACH	\$260.00	\$1,820.00	4.00	\$1,040.00	3.00	\$780.00	7.00	\$1,820.00	100%	\$0.00
90036	ADJUST MMSD SANITARY ACCESS STRUCTURE	4.00	EACH	\$1,127.00	\$4,508.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$4,508.00
90037	PRIVATE SANITARY LATERAL INSTALLATION (TAPPING SLEEVE)	1.00	EACH	\$8,814.00	\$8,814.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$8,814.00
90038	PRIVATE SANITARY LATERAL INSTALLATION (INSERTA TEE FITTING)	1.00	EACH	\$4,660.00	\$4,660.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$4,660.00
90039	HEAVY WASTEWATER CONTROL	1.00	LUMP SUM	\$0.01	\$0.01	0.00	\$0.00	1.00	\$0.01	1.00	\$0.01	100%	\$0.00
BID_14083-84-174	STORM_14083-84-174				\$693,306.92		\$38,577.23		\$24,410.00		\$62,987.23	9.09%	\$630,319.69
10701.1	TRAFFIC CONTROL - LAKE MENDOTA DRIVE	0.38	LUMP SUM	\$5,400.00	\$2,052.00	0.38	\$2,052.00		\$0.00	0.38	\$2,052.00	100%	\$0.00
10911.1	MOBILIZATION - LAKE MENDOTA DRIVE	0.38	LUMP SUM	\$96,119.00	\$36,525.22	0.38	\$36,525.22		\$0.00	0.38	\$36,525.22	100%	\$0.00
20236	HEAVY RIPRAP – GLACIAL FIELD STONE	40.00	TON	\$89.00	\$3,560.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$3,560.00
20241	RIPRAP FILTER FABRIC, TYPE HR	400.00	S.Y.	\$4.00	\$1,600.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,600.00
20311	REMOVE SEWER ACCESS STRUCTURE (STORM)	5.00	EACH	\$1,560.00	\$7,800.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$7,800.00
20313	REMOVE INLET	6.00	EACH	\$646.00	\$3,876.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$3,876.00
20314	REMOVE PIPE	395.00	L.F.	\$41.00	\$16,195.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$16,195.00
20336	PIPE PLUG (STORM) (UNDISTRIBUTED)	6.00	EACH	\$308.00	\$1,848.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,848.00
50202.1	TYPE II DEWATERING (STORM)	1.00	L.S.	\$0.01	\$0.01	1.00	\$0.01		\$0.00	1.00	\$0.01	100%	\$0.00
50211	SELECT BACKFILL FOR STORM SEWER	1729.00	T.F.	\$0.01	\$17.29	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$17.29
50225	UTILITY TRENCH PATCH TYPE III	115.00	T.F.	\$105.00	\$12,075.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$12,075.00
50390	SEWER ELECTRONIC MARKERS (STORM)(UNDISTRIBUTED)	6.00	EACH	\$94.00	\$564.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$564.00

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
50402	15 INCH TYPE I RCP STORM SEWER PIPE	82.00	L.F.	\$114.20	\$9,364.40	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$9,364.40
50403	18 INCH TYPE I RCP STORM SEWER PIPE	113.00	L.F.	\$120.80	\$13,650.40	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$13,650.40
50407	30 INCH TYPE I RCP STORM SEWER PIPE	38.00	L.F.	\$166.40	\$6,323.20	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$6,323.20
50409	36 INCH TYPE I RCP STORM SEWER PIPE	231.00	L.F.	\$202.00	\$46,662.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$46,662.00
50411	48 INCH TYPE I RCP STORM SEWER PIPE	139.00	L.F.	\$287.00	\$39,893.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$39,893.00
50421	29 INCH X 45 INCH TYPE I HERCP STORM SEWER PIPE	160.00	L.F.	\$297.00	\$47,520.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$47,520.00
50423	38 INCH X 60 INCH TYPE I HERCP STORM SEWER PIPE	496.00	L.F.	\$385.00	\$190,960.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$190,960.00
50441	8 INCH TYPE III STORM SEWER PIPE	8.00	L.F.	\$96.80	\$774.40	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$774.40
50501	4'X3' PRECAST REINFORCED CONCRETE BOX CULVERT	12.00	L.F.	\$1,197.00	\$14,364.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$14,364.00
50723	3'X3' STORM SAS	2.00	EACH	\$4,889.00	\$9,778.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$9,778.00
50724	4'X4' STORM SAS	5.00	EACH	\$6,126.00	\$30,630.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$30,630.00
50725	5'X5' STORM SAS	2.00	EACH	\$8,707.00	\$17,414.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$17,414.00
50726	6'X6' STORM SAS	1.00	EACH	\$12,924.00	\$12,924.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$12,924.00
50792	STORM TAP	2.00	EACH	\$1,088.00	\$2,176.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$2,176.00
50793	PRIVATE STORM SEWER RECONNECT, TYPE 1	2.00	EACH	\$1,000.00	\$2,000.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$2,000.00
50801	UTILITY LINE OPENING (ULO) (UNDISTRIBUTED)	30.00	EACH	\$1,268.00	\$38,040.00	0.00	\$0.00	10.00	\$12,680.00	10.00	\$12,680.00	33.33%	\$25,360.00
50802	CONCRETE SUPPORTS	1.00	EACH	\$2,110.00	\$2,110.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$2,110.00
70101	FURNISH AND INSTALL STYROFOAM (UNDISTRIBUTED)	16.00	EACH	\$144.00	\$2,304.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$2,304.00
90030	3'x6' STORM SAS	2.00	EACH	\$5,865.00	\$11,730.00	0.00	\$0.00	2.00	\$11,730.00	2.00	\$11,730.00	100%	\$0.00
90031	4'x7' STORM SAS	5.00	EACH	\$9,210.00	\$46,050.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$46,050.00
90033	ENDWALL	1.00	LUMP SUM	\$11,590.00	\$11,590.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$11,590.00
90034	RELOCATE WATER LATERAL SERVICE	5.00	EACH	\$1,857.00	\$9,285.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$9,285.00
90035	RELOCATE WATER MAIN	9.00	EACH	\$3,228.00	\$29,052.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$29,052.00
90040	ENDWALL RAILINGS	18.00	L.F.	\$700.00	\$12,600.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$12,600.00
BID_14083-86-179	WATER_14083-86-179				\$30,583.19		\$0.00		\$0.00		\$0.00	0%	\$30,583.19
10701.1	TRAFFIC CONTROL - LAKE MENDOTA DRIVE	0.01	LUMP SUM	\$5,400.00	\$54.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$54.00

A	B	C	D	E	F	G	H	I	J	K	L	M	N
ITEM NO.	NAME	SCHEDULED VALUE				PREVIOUS		CURRENT		TOTAL COMPLETED		%	REMAINING
		QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
10911.1	MOBILIZATION - LAKE MENDOTA DRIVE	0.01	LUMP SUM	\$96,119.00	\$961.19	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$961.19
70002	FURNISH AND INSTALL 6 INCH PIPE & FITTINGS	80.00	L.F.	\$127.00	\$10,160.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$10,160.00
70031	FURNISH AND INSTALL 6-INCH WATER VALVE	2.00	EACH	\$2,810.00	\$5,620.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$5,620.00
70041	RELOCATE HYDRANT	1.00	EACH	\$1,407.00	\$1,407.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,407.00
70056	RECONNECT 1-INCH SERVICE LATERAL	1.00	EACH	\$1,360.00	\$1,360.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,360.00
70080	CUT-IN OR CONNECT TO EXISTING WATER SYSTEM	2.00	EACH	\$4,430.00	\$8,860.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$8,860.00
70082	CUT OFF EXISTING WATER MAIN	1.00	EACH	\$1,210.00	\$1,210.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,210.00
70090	ABANDON WATER VALVE BOX	1.00	EACH	\$231.00	\$231.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$231.00
70101	FURNISH AND INSTALL STYROFOAM	5.00	EACH	\$144.00	\$720.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$720.00
BID_14918-84-174-84100	WATER QUALITY - RAIN GARDENS_14918-84-174-84100				\$25,677.00		\$0.00		\$0.00		\$0.00	0%	\$25,677.00
20101.2	EXCAVATION CUT (FOR STORMWATER FEATURES)	154.00	C.Y.	\$25.50	\$3,927.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$3,927.00
20218	3" CLEAR STONE	2.00	TON	\$130.00	\$260.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$260.00
20223	PLANTING MIX TOPSOIL	41.00	C.Y.	\$83.00	\$3,403.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$3,403.00
20225	ENGINEERED SOIL	49.00	TON	\$85.00	\$4,165.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$4,165.00
21061	EROSION MATTING CLASS 1 URBAN TYPE A	246.00	SY	\$2.80	\$688.80	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$688.80
21110	TERRACE RAIN GARDEN (GI SHEETS 1,2,4,6)	650.00	S.F.	\$17.00	\$11,050.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$11,050.00
30208	HAND FORMED CONCRETE CURB & GUTTER	40.00	LF	\$42.42	\$1,696.80	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$1,696.80
30301	2 x 2 FLUME (5" SIDEWALK)	32.00	S.F.	\$15.20	\$486.40	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$486.40
BID_14918-84-174-84500	WATER QUALITY - BEST MANAGEMENT PRACTICES_14918-84-174-84500				\$30,613.00		\$0.00		\$0.00		\$0.00	0%	\$30,613.00
50722	6'X6' CATCHBASIN	1.00	EACH	\$14,633.00	\$14,633.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$14,633.00
90032	6'x8' CATCHBASIN	1.00	EACH	\$15,980.00	\$15,980.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$15,980.00
GRAND TOTAL					\$1,991,613.90		\$158,361.08		\$103,159.83		\$261,520.91	13.13%	\$1,730,092.99

RETENTION:	PREVIOUS	\$7,918.04
	CURRENT	\$5,158.01
	TOTAL	\$13,076.05