APPLICATION AND CERTIFICATE FOR PAYMENT CITY OF MADISON ENGINEERING DIVISION

PAY APPLICATION TYPE: Retention

CITY CONSTRUCTION MANAGER: Zachary Arneson	PROJECT: CIPP UV Lining Rehabilitation of Sanitary Sewers East Phase 1 - 2023	APPLICATION NO: 9286-04
CONTRACTOR PROJ MGR: Chuck Delaney	CONTRACT NO.: 9286	PERIOD FROM: Jun 1, 2024
CONTRACTOR COMPANY: S.J. Louis Trenchless, LLC	PROJECT NO.: 14486	PERIOD TO: Nov 11, 2024

Application is made for payment, as shown below, in connection with the Contract:

Approximent to made for payment, we enter a zoron, in connection that the contract	
A. ORIGINAL CONTRACT SUM	\$859,370.05
B. NET CHANGE BY CHANGE ORDERS	-\$25,060.00
C. CONTRACT SUM TO DATE (Line A + B)	\$834,310.05
D. TOTAL COMPLETED	\$830,777.20
E. RETENTION	\$0.00
F. TOTAL EARNED LESS RETENTION (Line D minus Line E)	\$830,777.20
G. LESS PREVIOUS PAYMENTS	\$809,292.95
H. CURRENT PAYMENT DUE	\$21,484.25
I. BALANCE TO FINISH, INCLUDING RETENTION (Line C minus Line F)	\$3,532.85

Change order Summary:

TOTAL CHANGE ORDERS APPROVED IN PREVIOUS PERIOD	\$0.00	
TOTAL CHANGE ORDERS THIS PERIOD	-\$25,060.00	
NET CHANGE BY CHANGE ORDER	-\$25,060.00	

Contractor/subcontractors on this Payment Application summary:

Payment details:

A	В	С	D	E	F	G	Н	I	J	K	L	М	N
			SCHEDULED VALUE		PREVIOUS		С	CURRENT TOTAL		OTAL COMPLETED 9		REMAINING	
ITEM NO.	NAME	QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
BID_14486-83-173	SANITARY_14486-83-173				\$859,370.05		\$830,777.20		\$0.00		\$830,777.20	96.67%	\$28,592.85
10701	TRAFFIC CONTROL	1.00	LUMP SUM	\$5,336.00	\$5,336.00	1.00	\$5,336.00	0.00	\$0.00	1.00	\$5,336.00	100%	\$0.00
10790	RAILROAD INSURANCE	1.00	LUMP SUM	\$5,896.00	\$5,896.00	1.00	\$5,896.00	0.00	\$0.00	1.00	\$5,896.00	100%	\$0.00
10911	MOBILIZATION	1.00	LUMP SUM	\$128,741.00	\$128,741.00	1.00	\$128,741.00	0.00	\$0.00	1.00	\$128,741.00	100%	\$0.00
50902	FURNISH AND INSTALL CIPP TO REHABILITATE 8-INCH DIAMETER SANITARY SEWER MAINS	4757.00	L.F.	\$62.65	\$298,026.05	4328.00	\$271,149.20	0.00	\$0.00	4328.00	\$271,149.20	90.98%	\$26,876.85
50904	FURNISH AND INSTALL CIPP TO REHABILITATE 12-INCH DIAMETER SANITARY SEWER MAINS	859.00	L.F.	\$95.00	\$81,605.00	849.00	\$80,655.00	0.00	\$0.00	849.00	\$80,655.00	98.84%	\$950.00
50905	FURNISH AND INSTALL CIPP TO REHABILITATE 15-INCH DIAMETER SANITARY SEWER MAINS	2169.00	L.F.	\$89.00	\$193,041.00	2156.00	\$191,884.00	0.00	\$0.00	2156.00	\$191,884.00	99.4%	\$1,157.00
50906	FURNISH AND INSTALL CIPP TO REHABILITATE 18-INCH DIAMETER SANITARY SEWER MAINS	621.00	L.F.	\$195.00	\$121,095.00	618.00	\$120,510.00	0.00	\$0.00	618.00	\$120,510.00	99.52%	\$585.00
50909	REINSTATE AND RECONNECT SERVICE OPENINGS	40.00	EACH	\$488.00	\$19,520.00	42.00	\$20,496.00	0.00	\$0.00	42.00	\$20,496.00	105%	-\$976.00
90001	HEAVY PIPELINE CLEANING	470.00	LF	\$13.00	\$6,110.00	470.00	\$6,110.00	0.00	\$0.00	470.00	\$6,110.00	100%	\$0.00
Change Orders					-\$25,060.00				\$0.00		\$0.00	0%	-\$25,060.00
CO-001	Bid Item Rejected	1.00	Is	-\$25,060.00	-\$25,060.00			0.00	\$0.00	0.00	\$0.00	0%	-\$25,060.00
01	SANITARY_14486-83-173				-\$25,060.00				\$0.00)	\$0.00	0%	-\$25,060.00
50902	FURNISH AND INSTALL CIPP TO REHABILITATE 8-INCH DIAMETER SANITARY SEWER MAINS	-400.00	L.F.	\$62.65	-\$25,060.00			0.00	\$0.00	0.00	\$0.00	0%	-\$25,060.00
			GR	AND TOTAL	\$834,310.05		\$830,777.20		\$0.00		\$830,777.20	99.58%	\$3,532.85

RETENTION:	PREVIOUS	\$21,484.25
	CURRENT	-\$21,484.25
	TOTAL	\$0.00