# APPLICATION AND CERTIFICATE FOR PAYMENT

## CITY OF MADISON ENGINEERING DIVISION

CITY CONSTRUCTION MANAGER: Jim Voeck	PROJECT: Lower Badger Mill Ponds Restoration	APPLICATION NO: 9390-02
CONTRACTOR PROJ MGR: Kate Kraemer	CONTRACT NO.: 9390	PERIOD FROM: 2024-04-11
CONTRACTOR COMPANY: Heartland Ecological Group, Inc	PROJECT NO.: 14980	PERIOD TO: 2024-07-05

#### Application is made for payment, as shown below, in connection with the Contract:

A. ORIGINAL CONTRACT SUM	\$202,741.58
B. NET CHANGE BY CHANGE ORDERS	\$15,195.66
C. CONTRACT SUM TO DATE (Line A + B)	\$217,937.24
D. TOTAL COMPLETED	\$49,849.83
E. RETENTION	\$2,492.51
F. TOTAL EARNED LESS RETENTION (Line D minus Line E)	\$47,357.32
G. LESS PREVIOUS PAYMENTS	\$15,794.50
H. CURRENT PAYMENT DUE	\$31,562.82
I. BALANCE TO FINISH, INCLUDING RETENTION (Line C minus Line F)	\$170,579.92

#### Change order Summary:

TOTAL CHANGE ORDERS APPROVED IN PREVIOUS PERIOD	\$15,195.66	
TOTAL CHANGE ORDERS THIS PERIOD	\$0.00	
NET CHANGE BY CHANGE ORDER	\$15,195.66	

## Contractor/subcontractors on this Payment Application summary:

no subs

### Payment details:

A	В	С	D	E DULED VALUE	F	G	H		J IRRENT	K	COMPLETED	M %	N REMAINING
ITEM NO.	NAME	QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	REVIOUS AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	% (L ÷ F)	(F-L)
BID_14980-84-174	POND_14980-84-174			ыи	\$202,741.58		\$15,603.00	-	\$33,224.03	_	\$48,827.03	24.08%	\$153,914.55
10911	MOBILIZATION	1.00	LS	\$3,622.50	\$3,622.50	0.06	\$217.35	0.25	\$905.63	0.31	\$1,122.98	31%	\$2,499.52
90001	BETULA NIGRA	8.00	EA	\$651.03	\$5,208.24	0.00	\$0.00	8.00	\$5,208.24	8.00	\$5,208.24	100%	\$0.00
90002	QUERCUS BICOLOR	5.00	EA	\$677.07	\$3,385.35	0.00	\$0.00	5.00	\$3,385.35	5.00	\$3,385.35	100%	\$0.00
90003	QUERCUS X SCHEUTTEI	4.00	EA	\$651.03	\$2,604.12	0.00	\$0.00	4.00	\$2,604.12	4.00	\$2,604.12	100%	\$0.00
90004	CEPHALANTHUS OCCIDENTALIS	43.00	EA	\$123.70	\$5,319.10	0.00	\$0.00	43.00	\$5,319.10	43.00	\$5,319.10	100%	\$0.00
90005	SAMBUCUS CANADENSIS	20.00	EA	\$156.25	\$3,125.00	0.00	\$0.00	20.00	\$3,125.00	20.00	\$3,125.00	100%	\$0.00
90006	SPIREA TOMENTOSA	60.00	EA	\$123.70	\$7,422.00	0.00	\$0.00	60.00	\$7,422.00	60.00	\$7,422.00	100%	\$0.00
90007	WETLAND EMERGENT PLUGS	13024.00	EA	\$4.84	\$63,036.16	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$63,036.16
90008	WETLAND PLUGS	3528.00	EA	\$4.84	\$17,075.52	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$17,075.52
90009	LOW GROWING NATIVE SEED MIX	43275.00	SY	\$0.20	\$8,655.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$8,655.00
90010	GREENWAY SWALE SEED MIX	6254.00	SY	\$0.47	\$2,939.38	500.32	\$235.15		\$0.00	500.32	\$235.15	8%	\$2,704.23
90011	WETLAND RESTORATION SEED MIX	71417.00	SY	\$0.24	\$17,140.08	19996.75	\$4,799.22		\$0.00	19996.75	\$4,799.22	28%	\$12,340.86
90012	UPLAND NATIVE SEED MIX	11759.00	SY	\$0.21	\$2,469.39	11759.00	\$2,469.39		\$0.00	11759.00	\$2,469.39	100%	\$0.00
90013	ROOTSTOCK PROTECTION	1839.11	SY	\$3.51	\$6,455.28	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$6,455.28
90014	2024 RESTORATION MAINTENANCE	1.00	LS	\$26,272.96	\$26,272.96	0.30	\$7,881.89	0.20	\$5,254.59	0.50	\$13,136.48	50%	\$13,136.48
90015	2025 RESTORATION MAINTENANCE	1.00	LS	\$28,011.50	\$28,011.50	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$28,011.50
Change Orders					\$15,195.66		\$1,022.80		\$0.00		\$1,022.80	6.73%	\$14,172.86
CO-001	Plugs and seed mix	1.00	Is	\$15,195.66	\$15,195.66	0.07	\$1,022.80		\$0.00	0.07	\$1,022.80	6.73%	\$14,172.86
01	14980-84-174				\$15,195.66		\$1,022.80		\$0.00		\$1,022.80	6.73%	\$14,172.86
90008	WETLAND PLUGS	3000.00	EA	\$4.84	\$14,520.00	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	\$14,520.00
90009	LOW GROWING NATIVE SEED MIX	-24447.00	SY	\$0.20	-\$4,889.40	0.00	\$0.00		\$0.00	0.00	\$0.00	0%	-\$4,889.40
90010	GREENWAY SWALE SEED MIX	8312.00	SY	\$0.47	\$3,906.64	664.96	\$312.53		\$0.00	664.96	\$312.53	8%	\$3,594.11
90011	WETLAND RESTORATION SEED MIX	1432.00	SY	\$0.24	\$343.68	400.96	\$96.23		\$0.00	400.96	\$96.23	28%	\$247.45
90012	UPLAND NATIVE SEED MIX	1494.00	SY	\$0.21	\$313.74	1494.00	\$313.74		\$0.00	1494.00	\$313.74	100%	\$0.00

Α	В	С	D	E	F	G	Н	1	J	К	L	М	N
			SCHE	HEDULED VALUE PREVIOUS			CURRENT		TOTAL COMPLETED		%	REMAINING	
ITEM NO.	NAME	QUANTITY	UNIT	UNIT PRICE BID	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	(L ÷ F)	(F-L)
90014	2024 RESTORATION MAINTENANCE	0.04	LS	\$26,272.96	\$1,001.00	0.01	\$300.30	)	\$0.00	0.01	\$300.30	30%	\$700.70
			GR	AND TOTAL	\$217,937.24		\$16,625.80		\$33,224.03		\$49,849.83	22.87%	\$168,087.41

RETENTION:	PREVIOUS	\$831.30
	CURRENT	\$1,661.21
	TOTAL	\$2,492.51