



DATE: November 14, 2019

TO: Mayor Satya Rhodes Conway and Members of the Madison Common Council

FROM: Judge Doyle Project Coordination Team

RE: Addendum to the Judge Doyle Project Third Quarter Report

In the Judge Doyle Project Third Quarter Report you received last month, we reported that the occupancy permit for the City's new Wilson Street Garage on Block 88 would be issued before year end. Due to the early onset of winter, the coordination between the garage and Podium construction, the timing of the punch-list process and the City's desire to ensure that the construction is completed in a high-quality manner, the date for the Certificate of Occupancy has been pushed back to after the winter holidays into January. With the Government East Ramp open, we do not have a deadline to close it and feel the extra few weeks will ensure a successful completion to the garage element of the project. Completion of the Podium element will continue into February.

We wanted to make sure you were aware of the current plan for the opening of the Wilson Street Garage.