Safe Streets Madison - Projects that have been constructed/installed

#	Location	Alder District	Issue/Concern	Status	work order or contract #	High Injury Network	Ped Gap issue	Bike Gap issue	Total	Proposed solution	Expected impact on safety	Expected impact ped gap	Expected impact bike gap	EJ Area / Social Vulnerability Impact	Total benefit of project	Total estimated cost of project	Overall benefit score/cost
1	Portage Rd	17, 12	Speeding; request for speed limit reduction	Completed in 2022		8	3	1	**20**	Review for speed reduction & sign appropriate speed limit	26%	0%	0%	115%	**416**	$ 2,040	**204**
2	South Point Rd at Valley View Rd	1	Southbound driving through stop sign/intersection and off road	Completed November 2023	140607	2	0	0	**4**	LED blinking Stop sign	98%	0%	0%	100%	**392**	$ 2,000	**196**
3	Segoe Rd	11	Speed concerns; request for 25mph speed limit	Completed 2022		6	3	3	**18**	University to Odana reduced from 30 to 25	26%	0%	0%	115%	**312**	$ 2,040	**153**
4	E Washington Ave at Baldwin St	6	Ped safety from lack of yielding - both right turns and left turn crashes, speeding, people don't seem to know which lane is turning/going straight	Completed summer 2023		10	9	6	**35**	Add left turn lane designations with signs/markings	15%	0%	0%	100%	**300**	$ 2,040	**147**
5	John Nolen Dr (S of North Shore)	4	Vision Zero Action Plan Strategy: Review 10% of HIN streets each year and change speed limits where appropriate	Completed summer 2022		8	6	6	**28**	Review for speed reduction & sign appropriate speed limit	26%	0%	0%	100%	**416**	$ 3,060	**136**
6	N Thompson Dr at Jana Ln	17	Crashes from drivers existing private driveway, turning left onto N Thompson Drive. Visibility issues.	Completed summer 2023		8	5	1	**22**	Island, bump out done with quick curb materials not concrete (example -	90%	56%	0%	115%	**1978**	$ 15,300	**129**
7	E Washington Ave (E of Stoughton Rd)	17, 3, 12	Vision Zero Action Plan Strategy: Review 10% of HIN streets each year and change speed limits where appropriate	Approved--Completed by TE Shop		10	6	6	**32**	Review for speed reduction & sign appropriate speed limit	26%	0%	0%	115%	**598**	$ 5,100	**117**
8	Mineral Point Rd (W of Whitney)	8, 19	Vision Zero Action Plan Strategy: Review 10% of HIN streets each year and change speed limits where appropriate	Approved--Completed by TE Shop		10	6	6	**32**	Reduced from 40 to 35 mph	26%	0%	0%	100%	**520**	$ 5,100	**102**
9	S Park St at Olin Ave	13	Majority of crashes at Park St intersection & are failure to yield by MV; 2 crashes were pedestrians crossing Olin	Completed summer 2023		6	6	3	**21**	Improve signing/marking	10%	10%	0%	100%	**180**	$ 2,040	**88**
10	Hoepker Rd path crossing	17	Uncontrolled path crossing	Completed summer 2023 by Sun Prairie		0	6	6	**12**	Install RRFB shared with Sun Prairie	47%	98%	98%	100%	**1176**	$ 15,000	**78**
11	Old Sauk Rd (Beltline to Westfield)	9, 19	Vision Zero Action Plan Strategy: Review 10% of HIN streets each year and change speed limits where appropriate	Approved--Completed by TE Shop		4	3	3	**14**	Reduced from 35 to 30 mph	26%	0%	0%	115%	**239**	$ 4,080	**59**
12	Portage Rd near Clove Dr	17	Crashes on curve (alcohol as factor)	Completed summer 2023		8	3	1	**20**	2 Islands around curve	60%	0%	0%	115%	**1104**	$ 20,400	**54**
13	Zeier Rd - E Towne Way shopping mall area	17	Turn safety (crashes all during months the barrels are not set up); lack of accessible pedestrian crossings at Zeier/E Towne Way	Completed summer 2023		2	9	6	**19**	Convert to left turns only with center island. This is set up with barrels,	100%	75%	0%	100%	**1075**	$ 20,400	**53**
14	Dutch Mill/Femrite	16	Vision Zero Action Plan Strategy: Review 10% of HIN streets each year and change speed limits where appropriate	Approved--Completed by TE Shop		4	1	1	**10**	Review for speed reduction & sign appropriate speed limit	26%	0%	0%	100%	**208**	$ 4,080	**51**
15	Odana Rd - Gammon Rd to Grand Canyon Dr	19	People pass in turn lane - safety of peds crossing and bikes, bus stop crossing just east of Gammon (no close crosswalk)	Completed summer 2023		6	6	6	**24**	4 Concrete Islands - Gammon to just east of Grand Canyon; evaluate impact &	100%	56%	56%	100%	**1872**	$ 40,800	**46**
16	Sherman Ave (Few to Marston)	6	Speeding on Sherman; MV crossing centerline	Completed summer 2023		6	3	3	**18**	Islands at Few St and at Marston St	60%	0%	0%	100%	**720**	$ 16,320	**44**
17	McKenna Blvd & Putnam Rd	7, 20	Crashes when drivers cut corner between McKenna and Putnam	Completed summer 2023		6	5	1	**18**	Islands	60%	0%	0%	100%	**720**	$ 18,360	**39**
18	Park St at Regent St	8, 13	Pedestrian crossing safety	Completed summer 2023		6	6	6	**24**	Add Continental Crosswalks; Test basic hardened centerline at island (NYC Info at	20%	0%	0%	100%	**240**	$ 6,120	**39**
19	Fish Hatchery Rd at Park St	13	Improve pedestrian/bike crossing safety; challenging location for pedestrians & bikes; failure to yield crashes	Completed summer 2023		4	6	9	**23**	Countdown Pedestrian Signals; Create space near Peloton for bike lane to	10%	10%	100%	115%	**1196**	$ 30,600	**39**
20	Milwaukee Street esp near Crystal/Swanton	3	People pass on right in bike lane; safety for bike lane users; improve crossings for people walking	Completed summer 2023		6	6	6	**24**	2 bumpouts - Andrew Way, Daffodil Ln	100%	0%	0%	115%	**1380**	$ 35,700	**39**
21	Northport Dr at N Sherman	12	Safety of ped/bike crossing; numerous distracted driving crashes; 1 bike in crosswalk/MV failure to yield	Completed summer 2023		6	6	6	**24**	Upgrade to continental crosswalks	20%	0%	0%	130%	**312**	$ 8,160	**38**
22	Schroeder Rd - Laurie to Rayovac, Ellis Potter Ct	19, 20	Speeding; bike route; ped crossing safety; fatality at Ellis Poter Ct	Completed summer 2023		10	3	3	**26**	3 Islands	40%	10%	0%	115%	**955**	$ 25,500	**37**
23	Dempsey Rd - Calvert/ Path crossing area	15	Speeding; motorcycle fatality at curve	Completed summer 2023		10	3	3	**26**	Islands around curve	60%	0%	0%	100%	**1200**	$ 32,640	**37**
24	Regent St corridor (Monroe to Park)	8, 13	Poor crosswalk visibility	Completed summer 2023		8	6	6	**28**	Convert existing crosswalks to continental crosswalks	40%	10%	0%	130%	**910**	$ 30,000	**30**
25	Milwaukee St bridge over I-90	3	Pedestrian gap / no sidewalk on bridge	Completed summer 2023		0	9	6	**15**	Install new pavement markings to provide designated pedestrian space within street	30%	60%	0%	130%	**702**	$ 25,000	**28**
26	Hayes Rd - near Dawn Rd	17	Fatality (speeding hit parked semi just past Forest Run); Ped hit at Dawn Rd Failure to Yield; Single vehicle crash was run off road/hit tree ; speed	Completed summer 2023		10	3	3	**26**	5 islands	60%	0%	0%	115%	**1380**	$ 51,000	**27**
27	Northport at Northridge	18	Safety particularly for middle school students crossing road to bus stop	Completed summer 2023		2	6	6	**14**	Continental crosswalk	20%	0%	0%	130%	**104**	$ 4,000	**26**
28	Rosa Rd--Old Sauk Rd to Mineral Point Rd	11, 19	Speeding; request for speed limit reduction	Completed summer 2023		1	3	3	**8**	Reduce posted speed limit from 30 to 25	26%	0%	0%	100%	**52**	$ 2,000	**26**
29	Pierstoff/Pearson Rd area	12	Vision Zero Action Plan Strategy: Review 10% of HIN streets each year and change speed limits where appropriate	Approved--Completed by TE Shop		1	9	6	**17**	Review for speed reduction & sign appropriate speed limit	26%	0%	0%	100%	**52**	$ 2,040	**25**
30	E Washington Ave at Pawling	12, 15	Improve crossing safety	Completed summer 2023		10	6	6	**32**	Continental Crosswalks	20%	0%	0%	130%	**520**	$ 20,400	**25**
31	S Park St at W Lakeside St	13	Ped/Bike crossing safety; 1 bike crash with bike not seeing car before turning left	Completed summer 2023		2	6	6	**16**	Continental crosswalks	10%	10%	0%	100%	**100**	$ 4,080	**25**
32	Westfield Rd (N) at Walnut Grove Park	9	Speeding; ped crossing safety; bike crash at Westfield at Colony in crosswalk	Completed summer 2023		4	6	3	**17**	3 Speed humps & 2 Islands, new crosswalks, speed reduction	90%	60%	10%	115%	**1277**	$ 53,040	**24**
33	Milwaukee Street - Milo	3	People pass on right in bike lane; safety for bike lane users; improve crossings for people walking	Completed summer 2023		6	6	6	**24**		100%	0%	0%	115%	**1380**	$ 76,500	**18**
34	Williamson St	6	Overall safety / poor crosswalk visiblity	Completed summer 2023		8	6	9	**31**	Convert existing, worn, colored crosswalks to continental crosswalks	40%	10%	0%	115%	**805**	$ 45,000	**18**
35	Nakoma Rd (Thoreau Elementary)	10	Sidewalk gap; ped safety concerns crossing street at rush hour; cars passing in parking area before school	Completed summer 2023		4	9	0	**17**	Curb bumpouts	50%	15%	0%	100%	**535**	$ 30,000	**18**
36	Badger Rd near Cypress Way (Lincoln Elementary)	14	Speeding at school start/end; ped safety at crossing guard location (also a bus stop)	Completed summer 2023		6	6	1	**19**	Bumpout just on northwest corner (Crossing Guard location)	50%	0%	0%	130%	**780**	$ 44,360	**18**
37	Milwaukee St at N Thompson Dr	3	Reckless driving; pedestrian safety; sidewalk gap	Completed summer 2023		4	9	3	**20**	Bumpouts, sidewalk section to bus stop	50%	15%	0%	130%	**696**	$ 40,800	**17**
38	Tree Lane (Mineral Point to Gammon)	9	Existing posted speed limit is too high according to Vision Zero city standards	Completed summer 2023		1	0	0	**2**	Min Pt Rd to Gammon reduced from 30 to 25	10%	0%	0%	130%	**26**	$ 2,000	**13**
39	W Johnson St--UW Campus area (Randall to Marion)	8	Poor crosswalk visibility	Completed summer 2023		6	6	0	**18**	Convert existing crosswalks to continental crosswalks	40%	10%	0%	130%	**702**	$ 55,000	**13**
40	Todd Drive	10	Poor crosswalk visibility & new NB bus route starting in June 2023	Completed summer 2023		0	3	3	**6**	Convert existing crosswalks to continental crosswalks	40%	10%	0%	130%	**39**	$ 10,000	**4**
41	Eastpark Blvd	17	Substandard crosswalks at new bus stops	Completed summer 2023		1	6	0	**8**	Continental Crosswalks	40%	10%	0%	100%	**140**	$ 41,000	**3**
42	Moorland Rd	14	Ped crossing difficulty/speeding	Completed summer 2023		0	6	6	**12**	Convert existing crosswalks to continental crosswalks	40%	10%	0%	130%	**78**	$ 30,000	**3**
43	Eastwood Dr (Riverside to Dunning)	6	Existing posted speed limit is too high according to Vision Zero city standards	Completed summer 2023		0	3	0	**3**	Riverside to Dunning reduced from 30 to 25	10%	0%	0%	100%	**0**	$ 2,000	**0**
44	S. Whitney Way (Raymond to Meadowood)	10	Existing posted speed limit is too high according to Vision Zero city standards	Completed in summer 2023		0	0	0	**0**	Reduce speed limit from 30 - 25	10%	0%	0%	130%	**0**	$ 2,000	**0**
45	Citywide		Support safety focused enforcement efforts on the HIN in all MPD Districts	Approved						Purchase Lazers for Districts to increase speed enforcement						$ 15,447	